

**GOVERNMENT OF MANIPUR
SECRETARIAT: PLANNING DEPARTMENT**

Tour Note of the field visit to check out SPA, NLCPR, BADP, BRGF works in Chandel district (including Chuakpikarong sub-division), led by Dr. Sajjad Hassan, Special Secretary (Planning), Govt of Manipur (Thursday, 28th July, 2011)

1. List of officers in attendance is annexed.
2. The Team visited various important projects implemented in Chandel District with funding from different sources (SPA, NLCPR, BADP, and BRGF). The team was accompanied by DC, SDOs, ADC and other District level Officers. A Statement indicating the status of implementation and observations on them is presented below:

Name of Work	Estimated cost (Rs in lakh)	Status of work (as per records)	Observations/Remarks
Construction of Mini-Secretariat Complex under SPA (2006-10) Implementing Agency: PWD Deadline for completion: Dec, 2011.	35,40.00	Against the total cost of Rs.35,40 lakh, Rs.23,50 lakh has so far been released. Rs.19,50 lakh is reported to have been incurred. 75% physical progress.	Construction of all buildings is completed. Only the finishing works and internal electrification, installation and water supply components, are to be completed now. PWD claimed to be able to finish all before October 2011.
Construction of Guest House at Chandel SPA (2007-10) Implementing Agency: PWD Deadline to completion: December, 2011.	1,50.00	90% work completed with an expdr of Rs.150 lakh incurred.	Most work completed. Leftover is finishing work that should not take too long to finish. By October 2011.
Improvement of road from Japhou Lambung road to United College via Mantri Pantha & Monshang Pantha SPA (2009-10) Implementing Agency: PWD	1,60.00	Work taken up in 2009-10. 30% work completed. Shingling & WBM for some portion started.	The total length of this stretch is 3.90 km. The work is targeted for completion by December, 2011. Work appears to have been started. PWD asked to prepare a map and share same with DC/DLMC

Name of Work	Estimated cost (Rs in lakh)	Status of work (as per records)	Observations/Remarks
Upgradation of Chakpikarong Govt High School. SPA (2007-08) Implementing Agency: School Education	100.00	Work completed.	- The only High School in the area, servicing, besides Chakpikarong, also Sajik tampak and surrounding areas. Good performance in exams. - 12 class rooms, teacher quarters and student hostel operational. However, other classrooms constructed under BADP, remain unutilised for want of students. No toilets facilities are available. - PHED requested to construct toilet facilities, so the building could be used as hostel for students. DC requested to coordinate with SSA for non-coverage certificate.
Installation of 2x12.5 MVA, 132 KV S/S at Chandel under NLCPR (2008-09) Implementing Agency: Power Dept. Target date of completion : March 2012	13,26.00	UC for Rs 3.86 cr submitted, 50% physically completed.	Land Development work completed. Equipments/line materials procured and available at site. Work to be started after rainy season is over. Power claimed work will be completed as per schedule. A 32 KV substation at site is also planned, separately, for distribution. Power Dept. assured the 132 KV substation will be commissioned and up and running by end 2011-12.
Upgradation of infrastructure of United College under NLCPR (1999-2000) Implementing Agency: Higher Education	30.35	All works, except acoustics work, completed.	To be completed as per schedule provided balance grant is released by DoNER. College authority to check the left out work with sanctioned items.
Augmentation of water Supply scheme at Chandel under NLCPR (2002-03) Implementing Agency: PHED	5,64.00	Completed in 2007. CC submitted.	Treatment site functioning well. Work completed as planned. However water supply from the plant to consumers very limited. Matter also brought up by Chandel Naga People's Organisation (CNPO) office bearers who met the team during the visit. Serious issues with sourcing raw water, on account of alignment

Name of Work	Estimated cost (Rs in lakh)	Status of work (as per records)	Observations/Remarks
			<p>of source pipeline. Frequent disruption during rainy season. Needs realignment for better water availability to treat.</p> <p>PHED requested to prepare, within 10-08-11, concept paper for realignment of source pipes/backend of the distribution network, at minimum extra cost, for posing to Govt. for support.</p>
<p>Construction of Veterinary. Hospital, at Modi Village under NLCPR (2007-08)</p> <p>Implementing Agency: Vety. & AH</p> <p>Targeted date of completion: Dec, 2011.</p>	54.57	Against the total release of Rs.6,61.00 for 9 District Vety. Hospitals, an amount of Rs.49.11 Lakhs is for CDL Vety. Hospital.	<p>All works, except fitting of door/window, plastering of wall and floor completed. Work not proceeding well due to non-release of funds from the Deptt.</p> <p>Vety. Deptt assured to release fund shortly for completion by December, 2011.</p>
<p>Augmentation of Water Supply at Chakpikarong under NLCPR (2004-05)</p> <p>NLCPR</p> <p>Agency: PHED</p>	1,15.00	UC for Rs.1,06 lakh submitted. 68% of work completed.	<p>All units of treatment site have been completed. Source is at a distance of 6 km from Treatment site. Distribution pipes have also been ordered for and some are already available. Laying/fixing of source and distribution pipes not done.</p> <p>PHED assured this will start once rains ends, and work will be completed by December, 2011, as scheduled.</p>
<p>Installation of 2x1 MVA 33/11 KV s/S at Chakpikarong under NLCPR (2008-09)</p> <p>Implementing Agency: PHED</p>	5,55.00	UC for Rs.5,55 lakh submitted. 45% of work completed.	<p>Stringing to Sub-station site complete, poles erected, and land also settled recently. Equipments/line materials is ready. Work starting soon.</p> <p>Power assured, will be complete by December, 2011, as scheduled.</p>


2. The team also visited:

Chandel:

- The Pallel to Chandel road, especially the last miles, was in shambles. Needs to be taken up in right earnest. Point also raised by CNPO representatives in their meeting with the visiting team. EE PWED was unable to provide any satisfactory answer.
- Sports Complex (funded through SPA; agency: MDS): Indoor stadium has been completed, as have quarters, but the main stadium needs to be rushed through now. No representative from MDS was present for comment.

Chakpikarong:

- SDO office Complex. SDO and their staff are reported to have no living quarters. This, it was claimed by public leaders of the region, comes in the way of staff feeling settled in to stay and work in station. The Chakpikarong Area Chiefs Association submitted a petition requesting construction of SDO office quarters (including transit accommodation).
 - PHC at Chakpikarong, which, along with the medical relief agency Medicine Sans Frontier (MSF), appeared to be working well, serving the people of the area.
3. The following general observations were made by DLOs and public leaders the team interacted with:
- Severe problem with power availability in Chandel Hqs.
 - Water supply to Dist HQS equally bad.
 - Poor upkeep of roads, connecting to DHQ.
 - Public leaders also expressed need for greater transparency and public participation in implementation of flagship/CSS schemes.



(Dr. Sajjad Hassan)
Special Secretary (Plg)
Govt of Manipur

Memo No 2/Field Visit/2011/Plg

Imphal, the 28th July, 2011

Copy to:-

1. Secretary to Chief Minister, Manipur.
2. S.O. to Chief Secretary, Govt of Manipur.
3. Principal Secretary (Power), Govt of Manipur
4. Principal Secretary (PWD), Govt of Manipur
5. Principal Secretary (PHED), Govt of Manipur.
6. Principal Secretary (Vety & A.H), Govt of Manipur.
7. Principal Secretary (RD&PR), (Edu-S) Govt. of Manipur
8. Commissioner (Health), Govt of Manipur.
9. Commissioner (Edn-U), Govt of Manipur.
10. Commissioner (TD), Govt of Manipur
11. Chief Engineer (PWD), Manipur
12. Chief Engineer (Power), Manipur
13. Chief Engineer (PHED), Manipur
14. Director (Health), Manipur
15. Director (TD), Manipur
16. Director (Vety & A.H), Manipur.
17. Deputy Commissioner, Chandel
18. Executive Director, DRDA, Chandel