

**NLCPR: Ongoing projects (As on May 2013)**

**Annexure-I**

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
		<b>Agri&amp;Allied</b>										
1	1	Construction of Veterinary Hospital in 9 District in Manipur	31-12-07	7.49	6.61	0.13	6.61	0.00	89%	31-03-13	1.98, 15/03/2011	UC, 1.9802 sent on 8/3/2013
		<b>Irrigation/FC:</b>										
2	1	Construction of Mini barrage across Wangjing River at Wangjing Canteen Lampak	15.12.2010	4.98	3.55	0.93	1.79	1.76	40%	30-06-13	1.79, 22/12/2010. 1.7585, 15/05/12	UC 1.79 on 30/3/12
3	2	Construction of Barrage over Itok river at Chandrakhong	15.12.2010	4.98	3.55	0.93	1.79	1.76	40%	30-06-13	1.79, 22/12/2010. 1.7585 dtd 28/6/12	UC 1.79 on 30/3/12. Requested MI on 25/5/12, as sought by DoNER on 11/5/12 for QPR actual works, photos to match IR by SE rank. Clarifn sent on 3/7/12.
4	3	Construction of Weir across Namia River at Konkan Thana	15.12.2010	3.06	2.18	0.57	1.10	1.08	40%	31-03-13	1.10, 22/12/2010. 1.081 dtd 28/6/12	UC 1.10 on 30/3/12. Requested MI on 25/5/12, as sought by DoNER on 9/5/12 for QPR actual works, photos to match IR by SE rank. Clarifn sent on 3/7/12.
		<b>Total(Irrigation):</b>		<b>13.03</b>	<b>9.29</b>	<b>2.44</b>	<b>4.69</b>	<b>4.60</b>				
		<b>Energy(Power)</b>										
5	1	ST & D- Construction of 33 KV D/C line from Leimakhong to Iroishemba.	13-02-02	4.32	3.60	0.54	2.57	1.03	86%	31-03-13	1.03, 27/12/05	

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
6	2	ST & D - 33 KV DC line from Mongsangei to Khumanlampak via Kongba	21-10-02	4.52	4.12	0.00	4.12	0.00	80%	31-03-13	1.74, 27/12/2010	1.728, QPR, Photos sent on 2/7/12. Requested Power on 24/9/12 for SS, dt of completion sought by DoNER dt 5/9/12
7	3	Construction of 33/11 KV, Sub-station at Singhat	21-03-03	4.10	3.78	0.00	2.64	1.14	100%	31-03-13	2.95, 21/06/2006	
8	4	Installation of 1X3.15 MVA 33 KV Sub-station at Tousem	17-03-03	2.54	2.37	0.00	1.76	0.61	100%	31-03-13	1.60, 21/06/2006	.4235, QPR, Photos sent on 30/6/2011. 0.5737, QPR, Photos sent on 2/7/12
9	5	Instalation of 2X1 MVA 33 KV sub- station at Thanlon	15-03-05	5.61	5.09	0.15	4.12	0.97	73%	31-03-13	1.18, 31/12/2007	
10	6	Installation of 33/11 kV sub-station at Willong.	30.04.2008	5.45	4.90	0.00	3.66	1.24	75%	31-03-13	1.96, 31/3/2010. 1.243 28/01/2013 final	1.96, QPR, IR, WP, Photos sent on 2/7/12. Clarifn submitted on 13/12/2012.
11	7	Installation of 2x12.5 MVA, 132 kV sub-station along with the associated 132 kV line related at Chandel in Manipur.	30.04.2008	13.26	8.86	3.07	3.86	5.00	60%	31-12-13	4.699, 2nd instt dt 22/12/11	
12	8	Loktak downstream H.E. Project	24.11.2008	109.59	34.50	64.13	0.00	34.50		31-03-14		

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
13	9	Installation of 2x3.15 MVA, 33 kV sub-station at Sagolmang	30.03.2009	3.40	3.02	0.04	1.07	1.95	100%	Physically completed. Balance fund awaited.	1.9509, 27/12/2012	1.07 on 7/6/10, Photo/IR on 28/02/11, QPR, WP, IR on 3/12/11, As sought on 18/1/12, Clarifn sent on 3/7/12. Honble CM requested on 7/08/12 to release balance fund. 2nd copy of clarifn dt 3/7/12 sent on 19/10/12
14	10	Installation of 2x5 MVA, 33 kV sub-station along with the asociated 33 kV line & related work at Ukhurul Khunjao in Ukhurul, Manipur	30.03.2009	4.21	2.82	0.97	1.32	1.49	53%	31-03-13	1.4945, 28/12/11, 2nd instt	
15	11	Installation of 2x5 MVA 33 kV sub-station along with associated 33 kV line & related works at Sekmaiijin, Imphal West district, Manipur.	30.03.2009	3.78	2.53	0.87	1.19	1.34	50%	31-03-13	1.341, 28/12/11, 2nd instt	
16	12	Installation of 2x1 MVA 33 kV sub-station along with associated 33 kV line & related works at Chakpikarong, Chandel district, Manipur.	30.03.2009	5.55	3.72	1.28	3.72	0.00	75%	31-12-13	1.971, 22/12/11, 2nd instt	UC, Rs 1.971 cr sent on 22/3/2013
17	13	Installation of 2x1 MVA 33 kV sub-station along with associated 33 kV line & related works at Henglep, Churachandpur district, Manipur.	30.03.2009	4.11	2.75	0.94	1.29	1.46	50%	31-03-13	2nd 1.46, 14/9/12	1.29 on 7/6/10, Photo/IR on 28/02/11, QPR, WP, IR on 3/12/11. As sought on 18/1/12, Clarifn sent on 3/7/12.

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
18	14	Renovation & Modernisation of two nos 132/33 KV SS at Yaingangpokpi & Ningthoukhong in Manipur, First Phase	22-12-11	34.26	24.66	6.17	24.66	0.00	75%	31-12-13	12.33, 22/12/11, 2nd 12.33 cr 21/09/12	12.33 dtd 16/5/12, QPR, IR, WP. As sought on 14/6/12, WP, Photos sent on 25/6/12. As sought on 12/09/12, clarifn sent on 13/09/12. Copy of work order sent on 18/09/12. UC Rs 12.33 cr sent on 22/3/2013.
		<b>Total(Power):</b>		<b>204.67</b>	<b>106.72</b>	<b>78.15</b>	<b>55.99</b>	<b>50.73</b>				
		<b>Roads &amp; Bridges</b>										
19	1	Construction of bridge over Thoubal river near Irong Ichin, Thoubal District- <b>PM Package, 2006</b>	30-11-06	3.34	2.92	0.09	2.33	0.59	100%	31-12-12	.5875, 14/2/12	
20	2	Impvt. Of Jiri - Tipaimukh road ( 8.00 Km to 48 Km)	31-12-07	18.56	16.38	0.33	13.48	2.90	100%	31-03-13	4.096, 29/2/12	2.55 on 24/12/11, QPR, IR, photo, WP. UC 1.201 cr sent on 8/3/2013. Unspent Rs 2.895 cr.
21	3	Impvt. Of Sawombung Sagolmang road ( 0 Km to 12 Km)	03-06-09	2.23	1.04	0.97	<b>1.04</b>	0.00	80%	31-03-13	2nd instt, 33.5243 lacs, 27/03/12	UC, Rs .335243 sent on 22/3/2013
22	4	Construction of bridge over Jaduki river on Tamei-Kuilong Road	30-09-09	2.26	1.59	0.45	<b>0.79</b>	0.80	40%	31-03-13	.79, 30/09/2009, .799 dt 11/09/12	.79, on 10/5/12, QPR, IR, WP, Photos, Requested PWD on 24/9/12 for photos of Road sought by DoNER dt 14/9/12.

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
23	5	Construction of bridge over Layii river on Kharasom Lazo to Layii Road	30-09-09	3.53	2.49	0.69	2.49	0.00	99%	31-03-13	1.25, 30/09/2009. 1.246 dtd 28/06/12	UC, 1.2465 cr , 5/4/12. Requested PWD on 25/5/12, as sought by DoNER on 8/5/12 for QPR actual works, photos to match IR by SE rank.UC Rs 124.60 lakh sent on 8/3/2013
24	6	Construction of bridge over Iril river at Keirao Litan Makhong, IE	13-04-10	6.25	2.21	3.42	0.00	2.21	44%	31-03-13	2.21, 30/07/2010	
25	7	Construction of bridge over Thoubal river at Thoubal Mathak Leikai Keirambi	13-04-10	5.06	3.57	0.98	1.78	1.78	89%	30-06-13	1.78, 22/06/2010 1.7845 dtd 10/09/12	1.7845 dtd 2/2/2012. As sought by DoNER on 19/4/12, revised date of completion, QPR, IR, WP, photos submitted on 20/7/12
26	8	Construction of bridge over Imphal river at Mongkhang Lambi	24-06-10	5.79	5.11	0.10	4.13	0.98	90%	31-03-13	2.0855, 5/10/2011, 2nd instt. .98, 22/11/2012 final	2.0855 exc SS 20.44 lacs on 8/6/2012. As sought by DoNER dt 14/9/12, revised WP, QPR Sept 12, IR, photos sent on 24/10/12
27	9	Const of road from Aibulon to Bungpilon, CCPUR	15-03-11	11.19	4.03	6.04	0.00	4.03	Work not started	31.03.13	4.03, 17/03/2011	
28	10	Construction of Bridge over Challow River between Chingai and Tusom.	28-06-11	3.02	1.09	1.63	0.00	1.09		30-06-13	1.0885 on 1/7/11	
29	11	Construction of Bridge over Iril River at Chingarel Mapa, Imphal East.	28-06-11	6.37	2.29	3.44	2.29	0.00	63%	23-08-14	2.293 on 1/7/11	UC Rs 2.293 cr sent on 8/3/2013
30	12	Constn. Of RCC bridge over Imphal River at Moirangkhom(Old Thumbuthong), Imphal West	28-06-11	7.13	2.57	3.85	2.57	0.00	41%	25-10-14	2.5675 on 1/7/11	UC Rs 2.5675 cr sent on 8/3/2013

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
31	13	Widening and improvement of road from Khongman Mangjin to Khongman Okram Chuthek (Addl-2008-09)	26-02-13	11.18	4.03	6.04	0.00	4.03			4.0262 dt 27.02.2013	
		<b>Total(PWD):</b>		<b>85.93</b>	<b>49.31</b>	<b>28.03</b>	<b>30.91</b>	<b>18.40</b>				
		<b>BRO</b>										
32	1	Senapati-Phaibung Road (128.9 Km)	31-03-2000 (90 km) 7 09-09 (realigned 128.9 km)	105.18	94.23	0.43	94.11	0.11	89.55 % wrt revised cost	31-03-13	14, 17/03/2011	355.85 lacs on 21/2/2012. 9.2331, QPR sent on 12/7/12. 2.1252 cr on 11/09/12. Revised DPR, Rs 137.91 cr, SSR 09 sent on 20/10/12. UC, 1.354 6/1/2013
		<b>Social Services</b>										
		<b>EDUCATION/MU</b>										
33	1	University and affiliated Colleges										
		Manipur University	31-03-00	6.98	6.63	0.00	6.63	0.00	100%			
		Colleges (Agency: Engg Cell, Edn-S) under the project "University and affiliated Colleges"	31-03-00	13.02	11.15	1.10	11.15	0.00	92%	30-09-12		Clarfn sought by DoNER on release of balance fund, 7/3/12, Requested Edn U on 26/3/12. Clarfn sent on 3/7/12. Honble CM requested on 7/08/12 to release balnace fund.
		<b>Subtotal:</b>		<b>20.00</b>	<b>17.78</b>	<b>1.10</b>	<b>17.78</b>	<b>0.00</b>				
34	2	Infrastructure Development College of Technology (Agency: Engg Cell, MU)	09-07-04	10.00	8.13	1.13	2.63	5.50	40%	31-03-13	5.50, 22/03/2011	Plg requested MU/Tech Edn on 3/5/12 for UC/QPR/others, as sought by DoNER on 19/4/12. QPR , photos sent on 3/7/12.

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
35	3	Infrastructure Development for 9 Govt Colleges(IW-DM College of Sc, Arts/Commerce, Teacher Edn, Hindi Teacher's Trg College, UKL-Pettigrew, CDL-United College, TML-Tamenglong College, CCPUR-Churachandpur Collge, SPT- Presidency College)	23-12-10	9.72	3.50	5.25	2.52	0.98	57%	31-03-13	3.5, 23/12/2010	UC 2.5186 on 11/09/12
		<b>Total(Edn/MU):</b>		<b>39.72</b>	<b>29.41</b>	<b>7.48</b>	<b>22.93</b>	<b>6.48</b>				
		<b>School Education:</b>										
36	1	Establishment of a model residential Govt School(VI-XII) at Jiribam	15.12.2010	14.04	5.06	12.6379	1.89	3.17	45%	15.12.2013	5.05, 22/12/2010	1.8886, QPR, Photos sent on 12/7/12. Requested EdnS on 14/11/12 as sought by DoNER dt 30/10/12.
		<b>Total(EdnS):</b>		<b>14.04</b>	<b>5.06</b>	<b>12.64</b>	<b>1.89</b>	<b>3.17</b>				
		<b>SPORTS</b>										
37	1	Establishment of National Sports Academy, Khuman Lampak	2006-07	18.43	16.08	0.51	13.40	2.68	100%	Physically completed in 2011	4.47, 16/3/2010	UC, 1.7915 on 12/09/12, QPR. Requested YAS on 14/11/12 as sought by DoNER dt 31/10/12 for completion cost.
38	2	Construction of District Sports Complex, Ukhrul	02-09-09	9.20	3.30	4.98	1.90	1.40	35%	31-12-14	3.3, 2/09/2009	UC, 1.8955, QPR on 12/09/12
39	3	Construction of District Sports Complex at Tamenglong	09.11.2010	7.49	2.70	4.04303	1.32	1.38	35%	30-10-13	2.7, 10/11/2010	UC 1.32 , QPR on 12/09/12
40	4	Construction of District Sports Complex at CCPUR	09.11.2010	8.62	3.10	4.65509	1.24	1.86	16%	30-10-13	3.1, 10/11/2010	UC 1.2412 , QPR on 12/09/12
41	5	District Sports Complex at Bishnupur District.	15.12.2010	9.4035	3.39	8.46315	0.00	3.39		15.12.2013	3.39, 22/12/2010	
		<b>Total(Sports):</b>		<b>53.14</b>	<b>28.56</b>	<b>22.65</b>	<b>17.86</b>	<b>10.70</b>				
		<b>HEALTH</b>										
42	1	Construction and equipping of 50 bedded District hospital at Tamenglong (Agency: DRDA,TML) - PM Package, 2006	30-11-06	14.37	12.55	0.38	9.70	2.86	65%	30-06-13	5.17, 17/05/2011, 2.8581, 9/03/12	5.17 on 21/12/11, QPR,IR,WP, Photos

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
43	2	Construction and equipping of 50 bedded District hospital at Senapati <b>(Agency: MDS)- PM Package, 2006</b>	30-11-06	14.26	12.47	0.36	10.38	2.09	100%	31-12-12	3.49, 16/03/2011	1.3942 on 11/09/12 UC, QPR IR, Photos
44	3	Construction and equipping of 50 bedded District hospital at Chandel <b>(Agency: PDA) - PM Package, 2006</b>	30-11-06	13.16	8.88	2.96	4.14	4.74	35%	30-06-13	4.7368 on 28/9/11, 2nd instt	
45	4	Construction and equipping of 50 bedded District hospital at Ukhrul <b>(Agency: MANIDCO)- PM Package, 2006</b>	30-11-06	13.97	9.43	3.14	9.43	0.00	70%	31-12-13	5.02, 31/3/2010	4.3712 on 21/12/11, QPR,IR,WP, Photos. Clarfn sought by DoNER on 27/3/12. Requested Health on 5/4/12. UC, .65779 2/2/2013
46	5	Construction & equipping of 50-bedded Hospital at Jiribam Sub Division-(Agency: PDA) <b>PM Package, 2006</b>	30-11-06	15.64	14.08	0.00	9.64	4.44	75%	30-06-13	4.70, 24/3/2011. 4.4431, 27/12/2012 final	UC, 235.39 lakhs, 20/3/12. 2.3539 QPR, IR, WP, Photos sent on 12/7/12. QPR Sept 12, photos sent on 9/11/12 sought by DoNER dt 14/9/12.
47	6	Construction of 32 PHSCs in hill districts <b>(Agency: MTDC(17), MDS(15))</b>	21-11-07	5.45	4.81	0.09	3.90	0.91	100%	31-03-13	1.51, 24/3/2011	UC, 60.49 lacs, 30/3/12
48	7	Construction of 18 PHSCs in valley areas ( 7 in IW, 6 in TBL, 5 in BSP) <b>(Agency: TP Cell, Valley)</b>	20-11-07	2.57	2.26	0.05	2.26	0.00	96%	31-03-13		1.1316 on 21/12/11, QPR
49	8	Upgradation and equipping of 480 bedded JN Hospital at Imphal.	31-12-07	17.55	11.84	3.96	8.71	3.13	50%	To refund unspent fund & foreclose	6.31, 17/03/2010	UC, 3.18 cr on 30/3/12
50	9	Construction of CHC at Napet Palli, Imphal East, Manipur	09.11.2010	5.05	1.82	2.73	0.727	1.09	45%	30-10-12	1.82, 10/11/2010	.727 on 11/09/12, UC, QPR, IR, Photos
		<b>Total(Health):</b>		<b>102.01</b>	<b>78.14</b>	<b>13.67</b>	<b>58.88</b>	<b>19.26</b>				



Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
		<b>RIMS</b>										
51	1	Construction of Dharmasala at RIMS (Agency: Engg Cell, RIMS)	11-09-06	2.82	1.88	0.66	0.86	1.02	40%	31-03-13	.86, 14/09/2006, 1.015 2nd instt, 12/3/12	UC 21.28 dtd 21/1/2012
		<b>Water Supply</b>										
52	1	Aug. of Konthoujam W/S Scheme (I. West Dist)	31.12.07	8.86	7.81	0.16	7.82	0.00	98%	31-03-13	2.34, 21/4/2011, 3rd instt.	2.3436, QPR, IR, Photos dtd 2/7/12
53	2	Aug. of W/S Scheme at Riha Loute & surrounding villages.	30.9.08	3.49	3.08	0.06	3.08	0.00	90%	31-03-13	.7487, 14/2/12	1.2325- 8/03/2011, QPR/WP/IR/Photos-3/12/2011. UC, Rs 75 lakh sent on 20/02/13
54	3	Rehabilitation of Water Supply Scheme at Saikot (0.30 MLD), Block Hqr, CCPUR	21-07-09	2.97	1.99	0.69	1.99	0.00	76%	31-03-13	1.049, 14/2/12	0.94- 8/07/2010, clarifn-28/02/2011, QPR/WP/IR/Photos/reasons for high progress-3/12/2011. UC Rs 1.05 cr sent on 20/2/13.
55	4	Reh. of Liyai Khullen W/S Scheme (0.34 MLD), Senapati	21-07-09	3.43	2.29	0.80	2.29	0.00	92%	30-06-13	1.21 2nd instt, 9/3/12	1.08- 8/07/2010, clarifn-28/02/2011, QPR/WP/IR/Photos-3/12/2011, clarifn sent on 7/2/2012. UC Rs 1.21 cr sent on 20/2/2013
56	5	Composite water supply at Motbung (0.37 MLD), Senapati	22-07-09	2.56	1.71	0.60	1.67	0.04	94%	30-06-13	.905 2nd instt, 9/3/12	0.81- 8/07/2010, clarifn-08/03/2011, QPR/WP/IR/Photo/reasons for slow progress-3/12/2011, clarifn sent on 7/2/2012. UC Rs 91 lakh sent on 20/2/2013. Unspent Rs 4.52 lakhs 1st instt part.

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
57	6	Aug. of water supply at Komlathabi (0.60 MLD), Chandel	16-07-09	3.79	2.39	1.02	1.19	1.19	70%	31-03-13	1.1925, 7/1/2013	QPR June 12, IR, Photos, WP sent on 7/9/12. Requested PHED on 14/11/12 as sought by DoNER dt 16/10/12 for correction of QPR. Clarifn submitted on 13/12/2012.
58	7	Aug. of W/S scheme at Singhat (0.37 MLD), CCPUR	22-07-09	2.05	1.37	0.48	1.37	0.00	75%	31-03-13	.722, 14/2/12	0.64- 8/07/2010, clarifn-28/02/2011, QPR/WP/IR/Photos-3/12/2011. UC Rs 72.2 lakh sent on 20/2/2013
59	8	Aug. of W/S scheme at Thanlon (0.16 MLD), CCPUR	21-07-09	2.13	1.42	0.50	1.42	0.00	76%	31-03-13	.7525 2nd instt, 9/3/12	0.67- 8/07/2010, clarifn-28/02/2011, QPR/WP/IR/Photos-3/12/2011, clarifn sent on 7/2/2012. UC Rs 75.25 lakh sent on 20/2/2013
60	9	Aug. of W/S scheme at Langthabal Phuramakhong, IW	09-09-09	7.64	6.74	0.13	5.45	1.29	92%	30-06-13	2.75, 23/3/2011, 2nd instt. 1.2947 27/12/2012 final	2.751, QPR, IR, WP, Photos sent on 12/7/12. Dt of inspection, latest photos as sought dt 14/9/12 sent on 19/10/12
61	10	Aug. of W/S scheme at Shangshak, Ukhrul	09-09-09	6.91	4.92	1.29	4.92	0.00	49%	31-03-13	2.48, 21/4/2011, 2nd instt	2.4865, QPR, IR, WP, Photos sent on 2/7/12. Requested PHED for less progress/Sshare as sought dt 14/9/12.

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
62	11	Aug. of W/S scheme at Sangaikot, CCPUR	30-09-09	1.25	0.88	0.24	0.88	0.00	80%	31-03-13	.441 2nd instt, 12/3/12	0.44- 8/07/2010, clarifn-28/02/2011, QPR/WP/IR/Photos-3/12/2011, clarifn sent on 7/2/2012. UC Rs 44.10 lakh sent on 20/2/2013
63	12	Aug. of W/S scheme at Changpikot, CCPUR	30-09-09	1.05	0.74	0.20	0.74	0.00	80%	31-03-13	.3685, 14/2/12	0.37- 8/07/2010, clarifn-28/02/2011, QPR/WP/IR/Photos/reasons for higher progress-3/12/2011. UC Rs 36.85 lakh sent on 20/2/2013
64	13	Rehabilitation of Khomidok water supply Scheme	05-02-10	4.60	3.25	0.89	1.623	1.62	75%	31-08-13	1.623, 4/1/2012	1.623 on 20/7/11, QPR, WP,IR Photo
65	14	Augmentation of Leimaram Irengbam area Water Supply system	05-02-10	2.59	1.83	0.50	1.8108	0.01	70%	31-03-13	91.30, 4/1/2012	.9125 on 20/7/11, QPR, WP,IR Photo. UC Rs 89.83 lakh sent on 20/2/2013, Unspent Rs 1.47 lakh
66	15	Augmentation of Water Supply at Sajik Tampak & surrounding villages, Chandel	13-04-10	2.64	0.93	1.44	0.93	0.00	53%	31-03-13		QPR June 12, IR, Photos, WP sent on 7/9/12. QPR,ending Dec 2012, photos, IR, WP, Work order sent on 20/02/13
67	16	Water supply scheme at Sapam in Thoubal Distt, Manipur	13.10.2010	2.57	1.83	0.48	1.83	0.00	80%	31-03-13	.908, 14/2/12	.925 on 20/7/11, QPR, WP,IR Photo. UC Rs 90.80 lakh sent on 20/2/2013

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
68	17	Augmentation of water supply scheme at Keibul Lamjao(0.401MLD).	15.12.2010	2.5557	1.82	0.48	1.82	0.00	80%	30-06-13	.902, 4/1/2012	.92 on 13/12/11, QPR, WP,IR Photo. UC Rs 89.83 lakh sent on 20/2/2013, Unspent Rs 0.37 lakh
69	18	Augmentation of Water Supply at Thanga	15.12.2010	5.3126	3.79	0.99	3.72	0.07	80%	30-06-13	1.875, 4/1/2012	1.9125 on 13/12/11, QPR, WP,IR Photo. UC Rs 1.8063 cr sent on 20/2/2013, Unspent Rs 6.87 lakh
70	19	Augmentation of Water Supply at Hengbung	21-02-11	4.2276	3.04	0.76	3.04	0.00	83%	31-03-14	1.52, 21/02/2011, 2nd 1.52 19/9/12	1.52, QPR, IR, WP, Photos sent on 2/7/12. Requested PHED on 24/9/12 for justification of IR as sought by DoNER dt 10/9/12. UC Rs 1.52 cr sent on 20/2/2013
71	20	Augmentation of Water Supply at Dampi	17-03-11	5.5398	3.99	1.00	1.99	1.99	72%	31.03.2014	1.99, 25/04/2011, 1st instt. 1.994 18/12/2012	1.994, QPR, IR, WP, Photos sent on 2/7/12. QPR June 12, IR, WP, Photos as sought dt 14/9/12 sent on 19/10/12
72	21	Augmentation of Water Supply at Nunghar & adjoining 4 villages in UKL, .40 MLD	19-12-11	5.4406	1.92	2.98	0.00	1.92	15%		1.92, 20-12-11	
73	22	Augmentation of Water Supply at Tolloi in UKL, .27 MLD	19-12-11	3.2293	1.16	1.74	0.00	1.16	13%		1.1625, 20/12/11	
74	23	Augmentation of Water Supply at Kamjong SD HQ in UKL, .22 MLD	19-12-11	5.2482	1.89	2.83	0.00	1.89	11%		1.889, 20/12/11	
75	24	Augmentation of Leimaching Water Supply Scheme, IE	22-12-11	11.0168	3.89	6.03	0.00	3.89	32%		3.888, 22/12/11	
76	25	Augmentation of Water Supply Scheme at Chingai Block HQ, 0.17 MLD, Ukhrul	24-12-12	4.4263	1.59	2.39	0.00	1.59			1.5935, 27/12/2012	
77	26	Augmentation of Water Supply Scheme at Phungyar Sub Div HQ, UKL	26-02-13	3.8187	1.37	2.06	0.00	1.37			1.3746 dt 27/02/2013	

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
		<b>Total(PHED):</b>		<b>109.34</b>	<b>67.64</b>	<b>30.76</b>	<b>49.59</b>	<b>18.06</b>				
		<b>Tribal Areas &amp; Hills</b>										
78	1	Tribal Markets 7 Nos : i) Senapati HQ ii)Purul Sub Div (Senapati), iii)Phungyar sub div (Ukhrul), iv) Nungba Sub Div(Tamenglong), v)Saikul Sub Div(Senapati), vi)Chakpikarong Sub Div(Chandel) and vii)Shinghat Sub Div(Churachandpur)	23-12-10	12.3042	4.43	6.64	4.43	0.00	47%	31-12-14	4.43, 23/12/2010	UC, 4.4295 sent on 8/3/2013
79	2	Integrated Project on Health, Education and Training Programme for Peace and Goodwill, Senapati District HQ	25-06-12	4.0187	1.45	2.17	0.00	1.45		31-12-13	1.4465, dtd 26/06/12	
80	3	Constn. of 5 Nos. of Model Primary School buildings for Ukhrul Autonomous District Council, Ukhrul in Manipur-phase- I.	04-07-11	2.1603	0.78	1.17	0.00	0.78		31-03-13	77.77 lacs, 20/12/11	
81	4	Constn. of 5 Nos. of Model Primary School buildings for Chandel Autonomous District Council, in Manipur.	04-07-11	2.1603	0.78	1.17	0.00	0.78		31-03-13	77.77 lacs, 20/12/11	
82	5	Constn. of 5 Nos. of Model Primary School buildings for Churachandpur Autonomous District Council, in Manipur.	04-07-11	2.1603	0.78	1.17	0.00	0.78		31-03-13	77.77 lacs, 20/12/11	
83	6	Constn. of 5 Nos. of Model Primary School buildings for Tamenglong Autonomous District Council, in Manipur.	04-07-11	2.1603				0.00		30-04-12		Revised DPR for Phase I & II (229.62 lacs each, MSR 09 )sent on 6/3/12. As sought by DoNER on 27/4/12, requested Hills to submit details of Agency & schools/teachers, on 8/5/12. Clarifn sent on 3/7/12. Hills requested for revised DPR on 27/9/12 as sought by DoNER dt 19/9/12
84	7	Constn. of 5 Nos. of Model Primary School buildings for Senapati Autonomous District Council, in Manipur.	04-07-11	2.1603	0.78	1.17	0.00	0.78		31-03-13	77.77 lacs, 20/12/11	

Sl No	Deptt Sl	Name of the project	Sanction date	Apprvd Cost	Total Release	Balance at DoNER	Total Expr	Total unspent balance	Overall physical (%)	Schedule Date of completion	Date of last release	Last UC submitted
i		ii	iii	iv	v	vi	vii	viii	ix	xi	xii	xiii
85	8	Constn. of 5 Nos. of Model Primary School buildings for Sadar Hills Autonomous District Council, in Manipur. Clarifn sent on 3/7/12.	04-07-11	2.1603				0.00		30-04-12		Revised DPR for Phase I & II (229.62 lacs each, MSR 09 )sent on 6/3/12. As sought by DoNER on 27/4/12, requested Hills to submit details of Agency & schools/teachers, on 8/5/12. Clarifn sent on 3/7/12.Hills requested for revised DPR on 27/9/12 as sought by DoNER dt 18/9/12
		<b>Total(Hills):</b>		29.285	8.9868	13.481	4.4295	4.5573				
		<b>Grand Total:</b>		766.66	485.83	210.52	348.75	137.08				

689.992 70.4109

71.7836