

Review by Secretary, Coordination, Cabinet Sectt (11 AM of 12-04-2012) of
status of progress in respect of announcement made by the Prime Minister in 2004 & 2006 and decision taken on
04-06-2011, in respect of Manipur (follow-up after 12 April, 2012 review meeting)

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
(I) Announcement made by PM in 2004 & 2006						
Items 1-11 fulfilled						
D/o Higher Education, M/o DoNER						
12	Infrastructure development for Government college of Technology.	2004	As per D/o Higher Education (HE) entire fund of Rs.5 crore has been released out of which Rs.2.85 crore has already been spent as on 31.03.2012. State Govt. stated that they have submitted the UCs, and PRs to M/o DoNER but M/o DoNER is yet to release the balance amount of Rs.1.877 crore for equipments. However, M/o DoNER indicated that only a copy of the order constituting the High Level Purchase Committee for procurement was received from the State Govt but not the UC for the last installment of fund released..	Action: M/o DoNER and D/o HE.	The State Govt may furnish copies of the UCs once again to M/o DoNER under intimation to Cabinet Secretariat.	<p>a) MU received the entire amount of Rs.5 crore from UGC (Rs.2.85 cr utilized & balance amt of Rs.2.17 cr is being utilized.)</p> <p>b) M/o DoNER is still to release balance of Rs. 1.877 cr for equipments.</p> <p>Approved cost of the Project - Rs. 10 crore.</p> <p>Rs. 8.13 crore (1st instt-Rs 1.54 cr and 2nd instt-Rs 1.088 cr) had been released for the project. 3rd instt- Rs 5.50 cr released on 22/03/2011 is yet to be released by Tech Edn Dept to MU.</p> <p>All UCs/PRs submitted to DoNER</p> <p>High Level Purchase committee set up. (20-04-11) Copy endorsed to M/o DoNER</p>
13	The request of the State Government to upgrade and convert the Manipur Institute of Technology to a	2006	The proposal for conversion of MIT to NIT was dropped by the State Government who requested for setting up of a new NIT. This was agreed to. Accordingly, a new NIT has been established in Imphal which	Action: State Govt.	D/o HE may closely monitor the progress of construction of permanent campus for NIT so that the project is completed by	<p>M-HRD may initiate work on constructing new NIT building.</p> <p>MoU signed between CPWD & NIT on 16.3.2012 for infrastructure dev works for:</p> <p>i) Multipurpose building</p>

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
	National Institute of Technology has been agreed. The necessary proposal to make it an NIT will be moved shortly.		<p>commenced its first academic session in the year 2010-11</p> <p>For construction of permanent campus, State Government has provided 300 acres of land. Foundation Stone has been laid by the PM on 3-12-2011.</p> <p>State Govt stated that MoU has been signed between CPWD & NIT on 16.03.2012 for infrastructure development works for multipurpose building, boys hostel (400 students) and girls hostel (100 students).</p> <p>D/o HE mentioned that the work is in progress and is expected to be completed by March, 2013.</p>		March, 2013.	<p>ii) Boys Hostel (400 students) iii) Girls Hostel (100 students)</p> <p>Preliminary estimates are being prepared by CPWD.</p> <p>Geo Tech soil investigation & digital topographically survey of NIT is in progress.</p>
M/o Urban Development, Planning Commission, M/o DoNER						
14	Construction of a New State Capital Complex. (This is same as SL 15)	2004	<p>In the last meeting held on 12.1.2012, it had been indicated that</p> <p>1. Assembly Complex: The main assembly hall was inaugurated by the PM on 03-12-2011. Other components will be ready by March 2012.</p> <p>2. High Court Complex: Out of 7 court rooms, 4 are ready and balance 3 are expected to be ready by March, 2012. Completed portions were inaugurated by the PM on 03-12-2011.</p>	Action: State Govt and M/o Urban development	<p>Physical progress reported by state Govt is:</p> <p>(i) Assembly Complex - 90%</p> <p>(ii) High Court Complex – 95%</p> <p>(iii) Secretariat Complex – 20%</p> <p>State PWD and CPWD may discuss and decide the quantum of admissible</p>	<p>Original Project cost of Rs.317.54 crore revised to Rs.513 crore after a joint meeting held in the PC on 1.3.2012. As regards the work done in excess of DPR amounting to Rs.277.47 crore, The State PWD and CPWD sat together and decision is awaited on the quantum of admissible fund for such works.</p> <p>Fund released so far: Rs.321.07 cr against which expdr incurred so far is Rs.309.62 crore</p> <p>(i) Assembly Complex: Main Assembly building inaugurated by H/PM on 3/12/2011 Physical progress – 90% Cost Rs.285.13 crore. Expenditure incurred</p>

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
			<p>3. Secretariat Complex:: About 15 % of the works have been completed and the complex is to be ready by March, 2014.</p> <p>State Govt stated that the original project cost of Rs.317.54 crore has been revised to Rs.513 crore after a joint meeting held in Planning Commission on 1.3.2012. the State PWD and CPWD may sit together and decide the quantum of admissible fund for the work done in excess of DPR</p>		<p>funds for the work done in excess of DPR in a weeks' time. M/o UD indicated that tentatively discussion could be held between CPWD & State PWD on 19th & 20th April, 2012 at New Delhi.</p>	<p>(31.3.2012) Rs.156.13 crore.</p> <p>(ii) High Court Complex Main High Court building inaugurated by H/PM on 3.12.2011. Physical progress – 95% Cost of Complex Rs.131.58 cr. Expenditure incurred till (31.3.2012) Rs.85.28 core.</p> <p>(iii) Secretariat Complex Physical progress- 20%.</p> <p>Targeted date for completion by October, 2013. Estimated Cost Rs.425.12 cr. Expenditure incurred till 31.3.2012 is Rs.68.21 cr.</p> <p>Several round of meeting between the officials of State PWD and CPWD held to decide the quantum of admissible funds for the works done in excess of DPR. Matter relating to civil component is almost finalized. For the electrical component, it is yet to be decided.</p>
15	<p>Revised DPR for the Capital Project</p> <p>Planning Commission would process the revised DPR and take a decision expeditiously on the quantum of assistance.</p>	4.6.2011	D/o Expenditure stated that based on the decision taken in the joint meeting held by Planning Commission and recommendation received from the Planning Commission, Rs.36.50 Crs has been released towards State Capital project on 27.3.2012 and there is no further action with D/o Expenditure.	Action: M/o Urban Development & Planning Commission.	Same as S.No 14 above.	Original Project cost of Rs.317.54 crore revised to Rs.513 crore after a joint meeting held in the PC on 1.3.2012. As regards the work done in excess of DPR amounting to Rs.277.47 crore, the State PWD and CPWD sat together and decision is awaited on the quantum of admissible fund for such works

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
			It was clarified that this item is the same as the previous one, and it covers all the three components mentioned therein.			
16	The City Development Plan for Imphal has been approved under the Jawahar Lal Nehru National Urban Renewal Mission for a total outlay of Rs.1870 crores.	2006	<p>Three projects have so far been approved at a total cost of Rs.153.96 Crs and Rs.55.41 Crs has been released for the 3 UIGs. State Govt stated that they have completed 11 reforms against 23 committed and 2 more will be fulfilled by April, 2012. Legislation to adopt property tax, ensure double entry accounting etc will be done by June, 2012.</p> <p>M/o UD stated that State Govt may take more active steps to carry out Urban Local Bodies and related reforms.</p>	Action: State Govt. and M/o Urban Development	<p>State Govt expedite the pending reforms as per the MoA for implementation of reforms signed in 2006.</p> <p>State govt assured that they would forward pending UCs within April, 2012 so that the third installment could be released.</p>	<p>Against the 23 committed reforms, 11 have been implemented. Public Objection to the two reform programme namely i) Drainage Water Harvesting and ii) Reuse of recycle water have been called after obtaining clearance of State Cabinet. State Assembly have passed bill to the adoption of property tax. Steps have been initiated to adopt the double entry accounting in IMC.</p> <p>In regard to submission of UC of the earlier releases, Third Party Monitoring team visited Manipur in May, 2012. Report from the TPM team is awaited. It is expected very soon. Once the report is submitted, UC will be submitted to the Ministry.</p>
17	A Convention Centre is being built at Imphal at a cost of Rs.24 crores. This will give a boost to tourism in the state. The Prime Minister laid the foundation stone for this.	.	<p>State Govt stated that construction of the Convention Centre has been completed and was inaugurated by the PM on 3.12.2011. However, furnishings including PA system, electrification of auditorium hall are yet to be completed. The revised project cost is Rs.53.89 crore.</p> <p>Planning commission advised that approval of revised cost as a part of plan process, may be taken up during plan discussions.</p>	Action: State Govt	<p>State Govt may take suitable action to complete the pending furnishing works by May, 2012.</p> <p>State Govt may take up the issue of revised project cost in their discussions with Planning Commission for plan funds allotment.</p>	<p>Construction of CCC completed.</p> <p>However, furnishing including PA system, electrification of main auditorium hall, excavator are yet to be completed for which there is an additional requirement of Rs.26 crore.</p> <p>Project cost (revised) Rs.53.89 cr.</p>

Planning Commission, D/o Economic Affairs, M/o DoNER

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
18	<p>Pipeline from Thoubal multipurpose dam to Imphal city for augmentation of drinking water supply:</p> <p>(a) D/o Economic Affairs would urgently pose the project before JICA for external funding.</p> <p>(b) Planning Commission would simultaneously explore the plan funding route for the project as a fall back measure.</p>	4.6.2011	State Govt stated that meeting held between the officials of DEA and the State PHED on 22.2.2012, subsequently recommended the DPR to JICA Mission for assistance. Further discussions between the State PHED & JICA Mission is re-scheduled on 13.4.2012, at New Delhi.	Action: DEA, & State Govt	Update may be provided.	<p>DEA and DoNER to update.</p> <p>Meeting held between the officials of DEA and the State PHED on 13.4.2012 at JICA office, New Delhi. JICA informed the decision of Japanese Govt not to venture in the trouble State of J & K and NE States of India until the law and order is improved upto their satisfaction and no funding for the project for the time being.</p> <p>Accordingly, State Govt decided to fund the project under SPA starting from 2012-13 with a provision of Rs.10 crore to begin with. Efforts is also being made for funding under EAP</p>
M/o Power, M/o New and Renewable Energy, M/o Environment & Forest						
19	All tribal villages in the State will be electrified during the next four years. This programme will be implemented on a priority basis.	2004	<p>M/o Power stated that as on 31.03.2012, the electrification works in 616 un/de-electrified villages have been completed under RGGVY.</p> <p>State Govt stated that of the total 1875 tribal villages, 1139 have been electrified leaving a balance of 736 villages. Of the balance, 504 villages are targeted for electrification under RGGVY and the electrification works of 318 nos of villages are in good</p>	Action: State Govt/M/o Power/MNRE.	<p>State Govt may complete the electrification works of 318 villages under RGGVY and 141 villages through MANIREDA by March, 2013.</p> <p>Chief Secretary agreed to assess the progress of electrification being done/proposed to be done through MANIREDA during</p>	<p>Of the total 1875 tribal villages, 1139 have been electrified leaving a balance of 736 villages.</p> <p>Of the balance, 504 villages are targeted for electrification under RGGVY and the electrification works of 318 nos of villages are in good progress.</p> <p>The balance 232 villages were handed over to MANIREDA for electrification. The status of work for electrification of 232 villages handed over to MANIREDA are as follows:</p> <p>i) Out of 232 villages, 91 villages had already been electrified</p>

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
			<p>progress.</p> <p>The balance 232 villages have been handed over to MANIREDA for electrification.</p> <p>MNRE stated that all the 237 villages sanctioned for electrification through MANIREDA have been completed and commissioned. Of the 232 villages identified by the State Govt for electrification through MANIREDA, 91 villages have already been electrified as part of 237 completed. Necessary data and information for the balance 141 villages is being collected.</p>		May, 2012..	<p>through solar lighting systems (including 3 villages by Biomass gasifier systems) under Remote Village Electrification (RVE) programme of the MNRE, Govt of India.</p> <p>ii) Of remaining 141 villages, survey in 60 villages in Chandel district completed. Out of 60 villages surveyed on spot, 30 villages are found to have been electrified.</p> <p>iii) Survey in 17 villages in Churachandpur is going on and survey in 46 villages in Churachandpur & Singhat Sub-Division would be completed.,</p> <p>iv) Survey in 18 villages under Nungba Sub-Division, Kamjong Chassad Sub-Divn and Sadar Hills West Sub-Divn is being taken up.</p>
20	Loktak Down Stream HE Project (90 MW) Revised 66 MW.	2004	<p>State Govt has so far contributed Rs.30.60 cr as equity share for the JV. NHPC has also contributed their share. 20% of the approach road from Tupul to Thangal, 80% for Thangal to Barrage site and from Irang bridge on old Cachar road to Power site have been completed.</p> <p>M/o E&F stated that EAC project considered the EAI report and have sought additional details. The same have been sent to NHPC on 30.12.2011 along with some complaints received.</p>	Action: M/o E & F, M/o Power and State Govt.	<p>M/o Power may expedite furnishing of additional inputs sought by MoEF and MoEF may expedite the process of approval of clearances.</p> <p>State Govt may expedite furnishing compliance to Stage-I forest clearance approval, in order to facilitate consideration of Stage-II clearance by MoEF.</p> <p>State Govt assured to provide permanent security</p>	<p>JVC has already furnished the inputs to CISMHE, Delhi University (Consultant). M/o E&F has also asked for dam break analysis which is already undertaken by CISMHE. It is reported that NHPC is to submit all requisite data within April, 2012.</p> <p>Security coverage have been provided for project related activities as & when required.</p> <p>30% of the approach road from Tupul to Thangal, 85% for Thangal to Barrage site and from Irang bridge on old Cachar road to Power site have been completed. Progress is slow due to non-settlement of compensation issue of affected land, paddy filed, standing crops,etc.</p>

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
			M/o Power stated that the additional information sought by EAC is being attended to. Security for survey team has been provided by State Govt up to May, 2012 and, however, permanent security is yet to be provided. Progress in construction of road work may be speeded up.		to enable commencement of work at the site. State Govt may also take suitable action in respect of the approach road to the project, as per the scheduled target date.	
21	Power is a major constraint for the growth of the state. The Central Govt. has worked closely with the state government to launch the Tipaimukh and Loktak Downstream Hydro Electric Projects. Together, these projects will generate 1566 MW of power and transform the economic prospects of the state. Costing Rs.6,000 crores and Rs.645 crore respectively, they have been approved by the Public Investment	2006	Regarding transfer of Environmental clearance granted to Tipaimukh Hydro Electric Project in favour of JVC, the State Govt requested that NHPC being the lead partner may initiate the transfer once JVC is formed. The FCA of MoEF which met on 11 th and 12 th January, 2012, recommended a Sub-Committee to visit the project site to suggest measures to minimize the requirement of forest land for the project. State Govt stated that the site inspection may be done in April, 2012, before onset of rainy season.	Action: M/o E&F, M/o Power and State Govt.	Regarding transfer of Environmental clearance granted to Tipaimukh Hydro electric Project in favour of JVC, the State Government requested that NHPC being the lead partner may initiate the transfer once JVC is formed. The FAC of MoEF which met on 11 th and 12 th January 2012, recommended a sub-committee to visit the project site to suggest measures to minimize the requirement of	After signing the MoU on 28.4.2010, the Promotor's Agreement was signed on 22.10.2011 among the three partners. Draft MoA & AoA is yet to be finalised. State Govt had sent its comments on the draft to NHPC on 17.1.2012. Regarding transfer of Environment Clearance in favour of the JVC which is yet to be formed., NHPC being the lead partner may initiate for the transfer just after the JVC is formed. The FAC of M/o E&F met on 11 th & 12 th of Jan, 2012 and recommended a Sub-Committee to visit the project site to suggest measures to minimize the requirement of forest land for the project. The Committee is yet to visit the project site. Progress: MoEF to issue Forest Clearance. M/O WR, MHA, MOST may reaffirm their earlier in- principle commitment of funding the respective component of the project The project to be executed as Joint Venture among NHPC (69%) SJVNL (26%) and Govt. of Manipur (5%). Clearances Obtained <ul style="list-style-type: none"> Environment clearance, on 24.10.2008 TEA, by CEA on 2.7.2003 for Rs.5163.86 crore (Dec 2002

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
	Board. (partly refer to Sl. No 20 above)				forest land for the project. MoEF may constitute the sub-committee at the earliest including representative from M/o External Affairs also, as agreed to in the previous meeting and the Sub-committee may visit the project site during April 2012. Position regarding Loktak Project is already indicated in S.No. 20 above.	PL). The updated cost at Sept, 2008 PL is Rs.8138.79 crore. <ul style="list-style-type: none"> • PIB recommended the project on 31.1.2006. Clearance to be obtained Forest clearance from MoEF <ul style="list-style-type: none"> • Both Manipur and Mizoram recommended their portions to MoEF • Yet to be placed before CCEA after obtaining forest clearance from MoEF and after updating of the DPR of the project. An MoU between NHPC, SJVNL and GoM signed on 28.4.2010. Draft Promoter's Agreement signed by three partners on 22.190.2011. Finalisation of MoA & AoA required before applying for registration of the Company. M/o Home Affairs, Water Resources, Road Transport & Highways have agreed in principle to bear the cost of security, flood moderation, diversion of National Highway. Implementation schedule: 87 months from CCEA clearance.
M/o Water Resources						
22	Construction of Dolaithabi Barrage under Accelerated Irrigation Benefit Programme with external assistance for expanding irrigation.	2004	State Govt stated that UCs of Rs.16.95 crore released by Gol during 2010-11 was submitted on 7.3.2012 along with proposals for release of AIBP fund for 2011-12 but fund were not released. M/o Water Resources stated that UCs were received late and hence more fund could not be released in 2011-12.	Action: M/o WR & D/o Expenditure	M/o Water Resources may process the proposals during April 2012 and release funds. D/o Expenditure may consider allotment of funds on pro rata basis based on last year (2011-12) outlay, pending finalization of plan discussions, so that some works may be taken up	<ul style="list-style-type: none"> • Revised cost Rs.387.62 cr (from Rs.215.52 cr.) • Expdr: Rs.210.53 cr (AIBP-Rs.121.40 cr) • 50% Barrage completed. • Irrigation benefit: 7545 Ha. Latest UCs of Rs.16.95 cr released by Gol during 2010-11 submitted on 7.3.2012 along with proposal for release of AIBP fund for 2011-12. However, no release of fund for 2011-12 under AIBP has been made by Gol. To be completed by March, 2013.

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
					before onset of monsoon.	
23	Speedy completion of Khuga & Thoubal irrigation projects under Accelerated Irrigation Programme with external assistance for expanding irrigation.	2004	<p>State Govt stated that in Khuga project, dam and spillway construction have been completed 100% and the canal construction has been completed up to 98%. State Govt requested that the funds may be released for both the projects during April so that work can be done before onset of monsoon.</p> <p>M/o Water Resources stated that expenditure in Khuga project is more than the estimate and hence cost revision has to be made for release further funds. For Thoubal project, proposal for release of Rs.57 crore is pending with D/o Expenditure.</p>	Action: M/o WR, D/o Expenditure and State Govt.	<p>State Government stated that in Khuga project, dam and spillway construction have been completed 100% and the canal construction has been completed up to 98%. State Government may complete the remaining 2% canal work in Khuga project at the earliest. State Government may work out Revised estimates for Khuga project and obtain approval to facilitate release of funds by M/o Water Resources.</p> <p>For Thoubal project, D/o Expenditure may consider allotment of funds on pro rata basis based on last year outlay pending finalization of plan discussions, so that some works get done</p>	<p>Khuga Project</p> <p>Current physical progress is 98%.</p> <ul style="list-style-type: none"> • 100% Dam completed. • 100% spillway completed. • 98% Canal completed. • 10,000 Ha irrigation Potential created. <p>Revised cost of Rs.434.65 cr (from Rs. 381.12 cr).</p> <p>Uptodate Expdr Rs.392.794 cr (AIBP- Rs.163.38 cr)</p> <p>No UC is pending.</p> <p>Completion by March 2013</p> <p>Thoubal Project:</p> <ul style="list-style-type: none"> • 87.70% over all completion. • 14,961 Ha irrigation potential created. • Date of final completion: March, 2013. • Project cost revised to Rs.1361.51 cr (from Rs.982 cr). <p>Cumm Expdr Rs.890.54 cr (AIBP-Rs.482.84 cr).</p> <p>Latest UC of Rs.44.34 crore released by Gol during 2010-11 submitted on 16.1.2012 along with proposal for release of fund for AIBP for 2011-12</p> <p>No release of fund under AIBP is made for 2011-12.</p>

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
					before onset of monsoon. Thoubal project will be completed by March 2013.	
M/o Health and Family Welfare, Planning Commission						
24	Upgradation of Regional Institute of Medical Sciences (RIMS), Imphal with facilities on par with the All India Institute of Medical Sciences (AIIMS). This will be done at a cost of Rs.130 crores sanctioned by NEC and another Rs.100 crores by M/o H&FW.	2006	State Govt stated that work has started on construction of PG Hostels and OPD blocks. NIT for rest of the works is being prepared. The target date for completion is 18 months (August 2013) for Hostel block and 20 months for the OPD block (May, 2014). M/o Health & Family Welfare stated that since dental college has not come up, the proposal for hostel for the dental college may have to be dropped from the proposal.	Action: M/o Health & FW.	M/o Health and Family Welfare may expedite work on the project to ensure that the timelines are met. M/o Health & stated that they would take up the modification related to dropping hostel for dental college with the EFC.	Rs.129.36 crore sanctioned. Work orders for construction of PG Hostels at the cost of Rs.75.96 cr and OPD complex at the cost of Rs.35.58 cr have been awarded to M/S RDB Reality & Infrastructure Ltd. Kolkota through HSCC, Noida. Works started. NIT for the rest of the works is being prepared. M/o Health & FW to indicate.
25	Five 50-bedded hospitals have been sanctioned at Ukhrol, Tamenglong, Chandel, Senapati and Jiribam. These hospitals, costing Rs.75 crores in total, will bring good health facilities closer to people's homes.	2006	State Govt stated that Rs.52.97 crore has been released for the five 50 bedded hospitals sanctioned at a cost of Rs.71.40 crore. Senapati has been 100% completed and inaugurated. It was reported that work on other hospitals is progressing and is about 35% in respect of Chandel, 55% in respect of Jiribam, 65% in respect of Tamenglong and 55% in respect of Ukhrol. Target date for completion of the four projects is September, 2012.	Action: State Govt. & M/o DoNER	M/o DoNER may look into the UCs and process for release of next installment of funds. State Govt assured to make efforts to ensure completion of the construction of these four hospitals by the target date of September, 2012.	Five 50 bedded hospitals sanctioned at a cost of Rs.71.40 crore. Rs. 52.97 crore released. Senapati (100% completed & inaugurated by Honble Union Home Minister). Tamenglong (65%) in good progress. 3 rd instt of Rs.2.8581 cr released on 9.3.2012. Ukhrol (55%). 3 rd instalment yet to be released. Jiribam (60%) in good progress. 3 rd instalment yet to be released.

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
			State govt informed that UCs has been provided but funds are yet to be released.			Chandel (35%) is also progressing. 2 nd instt –Rs 4.7368 cr also released on 28/9/2011. These 4 hospitals are scheduled for completion by September 2012.
26	Jawaharlal Nehru Institute of Medical Sciences, Imphal (a) Central support for the upgradation of the Jawaharlal Nehru Hospital as the Jawaharlal Nehru Institute of Medical Sciences would be provided (b) The Ministry of Health & Family Welfare and the Planning Commission would together review, at the earliest, the DPR submitted by the State Government, and decide on the quantum and phasing of central assistance for the project.	4.6.2011	The original cost of Rs.142.24 crore has been revised to Rs.434.06 crore under Phase-I in a joint meeting held in Planning Commission. So far, funds have been released to the extent of Rs.218 crore. D/o Expenditure stated that as per the SPA provision of Rs.100 crore shown under JNIMS for 2011-12, the SPA grant component worked out to Rs.90 crore. Of this, Rs.41.47 crore was released on 27.3.2012 and the balance Rs.48.53 crore on 30.3.2012. State Govt stated that the grant component was Rs.100 crore and not Rs.90 crore. Stte Govt also mentioned about difficulty in getting funds released.	Action: M/o Health & FW and Planning Commission.	D/o Expenditure may note the same and factor them during the current year. D/o Expenditure may release the balance Rs.10 crore central grant as additionality this year.	Original DPR of Rs.142.24 cr revised to Rs.434.06 cr under Phase-I in a joint meeting held in Planning Commission on 1.3.2012. Fund so far release is Rs.218 cr including Rs.89.98 cr.
M/o Defence, BRO and M/o Road Transport and Highways						

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
27	Double-laning of Maram-Peren road	2006	Out of 116 Km, physical progress is 90% and financial progress is 92%. M/o Defence indicated that the pending works can be completed in two months time but rainy season may delay the actual completion.	Action: M/o Defence/BRO.	While in last review a completion schedule of march 2012 was given, but now may slip to June, 2012.	MoD/BRO to Clarify
28	Roads being vital for connectivity, the Prime Minister agreed to the request to include the 4-laning of NH-39 from Maram to Imphal. This 78 km stretch will cost Rs.300 crores. The stretch from Dimapur to Kohima to Maram is already included in NHDP-III and with the coverage upto Imphal, the state will have a 4-lane highway to Dimapur.	2006	i) Dimapur-Kohima (54 kms). NHA. Will be inviting RFQ during April, 2012. ii) Kohima bypass (16 km). Finalisation of separate LA estimate is awaited from Nagaland Govt. NHA will take 5-6 months to complete the DPR.. iii) Dimapur bypass (18 km approx). M/o RT&H informed that a feasibility study on the bypass on northern side of Dimapur town has been taken up by NHA.	Action: M/o RT&H and State Govt of Nagaland	M/o Road Transport & Highways will take up with Govt of Nagaland to expedite finalization of separate LA estimate for Kohima bypass. M/o RT&H may furnish specific milestones in respect of Dimapur-Kohima road and Kohima bypass in one weeks' time.	M/o RT &H to clarify
29	Upgradation of NH-53 : M/o Defence would direct the BRO to complete the work by the target date of December, 2013 and wherever	4.6.2011	BRDB stated that the ongoing works on NH-53 will be completed by December, 2013, except two bridges (Makru and Barak). The court stay regarding works on 137-147 km has been vacated and hence work for this section will also be	Action: M/o Defence/BRO	M/o Defence/BRO may stick to the timelines and completed the works on NH-53 by December, 2013 and on Barak/Makru bridges by March, 2014.	M/o Defence /BRO to clarify

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
	possible BRO will consider outsourcing the works to facilitate early completion.		awarded early. State Govt stated that as decided in the previous meeting, joint inspection of NH-53 is being done on 13.4.2012.			
	(a) Proposals for (i) improvement of km 147 to km 161, and (ii) DPRs for km 137 to km 147 would be examined by Secretary, Road Transport & Highways in consultation with BRO and approvals taken within a week.		(b) BRO stated that contract for work on Km 147 to 161 was accepted in April 2011 and work has started in November 2011; overall progress till 20.10.2011 is 27.68%. However, a court case has been filed in the High Court of Guwahati relating to the contract. Work is planned for completion by December, 2013. Work between km 161 to km 166 is planned for completion by March, 2013..			
M/o Road Transport & Highways and M/o DoNER						
30	The Central Government has also sanctioned an assistance of Rs.21 crores for the construction of 6 bridges at Babu Bazar, Haokha, Leisangthem, Irong Ichin, Kiyamgei Mang Mapa and Moirang-Kumbi.	2006	State Govt stated that the work on all the six bridges are completed and open to traffic. The approach road to the Irong Ichin bridge is metalled and only black topping work is pending and as such this item may be no longer monitored.		Since all six bridges have been constructed and open to traffic, this item may be considered as fulfilled and closed.	
31	The Old Cachar	2006	M/o DoNER stated that NEC has	Action: M/o	M/o DoNER may schedule	M/o DoNER to indicate.

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
	Road is the historical route into Manipur. This road will be made a motor able road at a cost of Rs.86 crores and is included in NEC's XIth Plan.		circulated the EFC Memo and M/o R&TH has supported the proposal in February, 2012. EFC meeting will be scheduled by M/o DoNER by May, 2012.	DoNER.	the meeting of the EFC during April, 2012.	
32	Alternative alignment of NH39 to by-pass sinking areas and link Manipur to Assam through Peren, Nagaland.	4.6.2011	M/o RT&H stated that a fresh CCI note to take up instant proposal under Phase-B of SARDP-NE has been initiated, and will be taken up with CCI during June, 2012. To a doubt from State Govt, M/o RT&H confirmed that the project is being processed.	Action: M/o RT & H	MoRT & H may finalise the CCI note and place the matter by June, 2012 for consideration of CCI.	M/o RT&H to clarify
M/o Railways / BRO						
33	Jiribam-Tupul railway line (98 km) as in 2004. (Now the project is Jiribam Imphal New line(125 km) - National project) (Copied at Sl. 28 and 32)	2004	M/o Railways stated that work has been completed in the first 12.5 km up to Dholakhal and pilot engine has also been taken up to that point. Work has been awarded for 12 tunnels and requested that BRO complete the work early for heavy equipment to be taken to site. Secretary (C) mentioned that stretches where Railways can take their heavy equipment across Barak and makru in fair weather have already been identified in a joint inspection by Railways and BRO and the same should be followed.	Action: M/o defence and M/o Railways	BRDB may organize a joint meeting of M/o Railways and BRO in a weeks time to synchronize movement of equipments for the work. Note: BRDB on 13.4.2012 informed that BRO and Railways will have a meeting between April 16-18, 2012. M/o Railways may expedite the work to complete Jiribam-Tupul line by March, 2014 and upto Imphal by March, 2016 as	<ul style="list-style-type: none"> Over all progress: 20.4% Work in progress at 50 sites. <p>All works including track linking completed between Jiribam-Dholakhal (12 km).</p> <p><u>Land acquisition</u> Land acquisition for 654.46 Ha are in progress out of 1160.56 Ha. (57% progress) consent letter give to Rlys.</p> <p>Civil works:</p> <p>Earth work – 252.81 Ha in progress (58%) out of 439.61 Ha.</p> <p>Formation – 15.85 Ha (19%) in progress out of 84 Ha.</p> <p>Minor Bridges – 35 in progress (39%) out of 89 nos.</p>

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
					targeted.	<p>ROB/RUB (nos)- 5 completed (100%)</p> <p>Tunnels (35 nos) in RM- 1203 in progress (3.2%0 out of 37623.</p> <p>Land issues:</p> <p>Khumji Pt 11 (km 83.272 – km 86.990). Joint survey report submitted. Estimates not yet received from DC/TML.</p> <p>Cheque for Rs.7.83 cr towards cost of land for 42.21 acra from km 20.672 to km 34.140 handed over to DC/TML on 9.1.2012.</p> <p>Cheque for Rs.12.87 cr towards cost of land for 651.56 acra from km 34.140 to km 49 handed over to DC/TML on 16.1.2012.</p> <p>Work started between km 20.672 to 49.</p> <p><u>Security available:</u></p> <p>State police has been deployed at 18 different locations, apart from security by CRPF. Dedicated water supply & electricity for the 87 Bn CRPF deployed by MHA being provided by NF Railways Authorities.</p>
34	Work has begun on the Jiribam Tupul Railway and will be completed in 4-5 years. With this, the valley of Manipur will be on India's rail map.	2006	Same as Sl. NI.33 above	Action: Same as sl no.33 above.		Same as S. No. 33 aboce.
M/o Railways, M/o Defence abd BRO and MHA						
35	Railway Line	4.6.2011		Same as S. NI. 33	Action : Same as S. No. 33	Same as S. NI. 33 above

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
	<p>Project from Jiribam-Tupul-Imphal:</p> <p>(a) Member (Engineering) Railway Board, reconfirmed the completion schedule as March, 2014 for the Jiribam Tupul section and March, 2016 for the Tupul-Imphal section.</p> <p>(b) M/o Defence would direct the Border Roads Organization (BRO) to complete the strengthening of the bridges on NH-37 (erstwhile NH-53) by December, 2011 as far as possible, through outsourcing, if so warranted. (Ref S.No29 Above)</p>			above	above	
M/o Petroleum & Natural Gas						

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
36	Opening LPG outlets in all sub-divisional headquarters.	2004	M/o P & NG stated that out of 37 Sub-Divisions, LPG distributors are operating in 18 Sub-Divisions. Of the remaining 19 Sub-Divisions, LOI has been issued in 6, draw of lots is ready to be done in 3, advertisement has been released in one and court has cancelled the draw in one	Action: M/o Petroleum & Natural Gas	M/o P & NG assured to complete the selection process for opening new LPG distributorships in all the remaining 19 Sub-Divisions latest by January, 2013.	MoP&NG / IOC to clarify
D/o Expenditure						
37	Release of the committed Special Advance Plan Assistance in the first quarter of	4.6.2011	It was stated that the entire provision of Rs.300 crore provided to State Govt during 2011-12 to meet the non-plan gap in the form of Advance SPA, has since been released by M/o Finance.	Action fulfilled	Item Closed.	The entire provision of Rs.300crore provided to State Govt during 2011-12 to meet the non-plan gap in the form of Advance SPA, has since been released by M/o Finance.

Sl. No.	Announcements/ Decisions relating to Manipur	Year/Date	Status/Discussions held at the meeting	Remarks	Recommendation made at the meeting held on 12.4.2012	Follow-up Action taken by Gol/State
	2011-12: Secretary, Expenditure will discuss the matter with the Finance Minister at the earliest.					
Ministry of DoNER						
38	Sanction of the NLCPR project for construction of 300 schools in Hill districts of Manipur; Minister, DONER mentioned that the proposal is under examination in the Ministry and a decision will be taken soon	4.6.2011	<p>State Government had taken up 6 DPRs of Phase-I (5 schools in each DPR) of 6 Autonomous District Councils of (i) Churanchandpur, (ii) Ukhrul, (iii) Tamenglong, (iv) Chandel, (v) Senapati and (vi) Sadar Hills totaling 30 schools. These schools were sanctioned at a total cost of Rs.12.96 crores on 04.07.2011.</p> <p>State Government stated that revised DPRs for 10 schools in Tamenglong and Sadar Hills ADCs have been sent to M/o DoNER and requested that the same may be examined early.</p>	Action: DoNER.	M/o	<p>M/o DoNER may expedite examination of the revised DPRs for 10 schools Tamenglong and Sadar Hills ADCs</p> <p>Total Estd cost of 300 schools: Rs 137.77 cr.</p> <p>DoNER retained project for Rs.137.77 cr. Sanctioned only Rs 12.96 cr for 30 schools under phase-I & 1st inst. Rs.3.11 cr released on 20.12.2011 for 20 schools i/r of UKL, SPT, CCpur & CDL.</p> <p>Fund for schools in respect of TML & Sadar Hills is yet to be released for want of further information relating to replacement of schools (from phase-II). 4 revised DPRs (one for every 5 schools) submitted to DoNER on 6.3.2012 for estimated cost of Rs.229.62 lakh for each DPR (MSR, 2009).</p> <p>M/o DoNER to indicate.</p>