

BORDER AREA DEVELOPMENT PROGRAMME(BADP)

**COMPLETED SCHEMES/PROJECTS TAKEN UP UNDER BADP (YEAR-WISE/DISTRICT-WISE/BLOCK-WISE/DEPTT-WISE/SECTOR-WISE)
YEAR:2009-10**

Name of the District:Churchandpur

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10

III-CHURCHANDPUR DISTRICT

A-Singhat Block

(a) Education

1	Constn. Of Govt. UJB School at bulbing at Behang(V).	SGT	Bihang(V)	5.00		5.00	5.00	3.50	70%Work in progress
2	Constn. Of LP.School building at Ngajjang Village	SGT	Ngajjang	4.00		4.00	4.00	1.60	40%Work in progress

Constn. Of playground at:-

3	Zokhonuam Village	SGT	Zokhonuam	3.00		3.00	3.00	2.10	70%Work in progress
4	T.Lanchah Village	SGT	T.Lanchah	2.00		2.00	2.00	1.40	70%Work in progress
5	L.Kanan	SGT	L.Kanan	2.00		2.00	2.00	0.80	40%Work in progress
6	Theigotang	SGT	Theigotang	2.00		2.00	2.00	0.00	
7	Mongjang	SGT	Mongjang	2.00		2.00	2.00	1.40	70%Work in progress
8	Songjang	SGT	Songjang	2.00		2.00	2.00	1.40	70%Work in progress

(b) Health& Sanitation

9	Constn. Of RWS with G.I.pipe at Hangsum	SGT	Hangsum	3.00		3.00	3.00	2.10	70%Work in progress
10	Constn. Of RWS at Ngajjang	SGT	Ngajjang	5.00		5.00	5.00	2.00	40%Work in progress
11	Constn. Of RWS at Pakmual.	SGT	Pakmual	5.00		5.00	5.00	2.00	40%Work in progress
12	Constn. Of RWS at Lunjah	SGT	Lunjah	5.00		5.00	5.00	3.50	70%Work in progress

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10

(c) Agri & Allied Sector

13	Plantation of Ginger at Lungthul(L) 5Hac.	SGT	Lungthul(L)	3.00		3.00	3.00	3.00	Completed
14	Plantation of Ginger at Behang	SGT	Behang	4.00		4.00	4.00	2.80	70%Work in progress
15	Plantation of Banana at Hiangtam(V)	SGT	Hiangtam	2.00		2.00	2.00	0.80	Work in progress
16	Plantation of Passionfruit at Bualkot	SGT	Bualkot	2.00		2.00	2.00	0.80	40%Work in progress
17	Plantation of Pineapple at Jangnuam	SGT	Jangnuam	3.00		3.00	3.00	2.10	70%Work in progress
18	Constn. Of BS Dam at Tuimanlui Stream at Tuimanjang.	SGT	Tuimanjang	2.00		2.00	2.00	2.00	Completed
19	Constn. Of Slab Culvert at Tuilak stream at Tuikuimuallum	SGT	Tuikuimuallu	1.00		1.00	1.00	0.70	Work in progress
20	Constn. Of protection wall at Tengkol stream , Jangnuam	SGT	Jangnuam	3.00		3.00	3.00	2.10	70%Work in progress
21	Constn. Of BS Dam at Gopi stream at L. Kanan	SGT	L Kanan	3.00		3.00	3.00	1.20	40%Work in progress
22	Constn. Of Community Fishery pond at Tonjang	SGT	Tonjang	2.00		2.00	2.00	1.40	70%Work in progress

(d) Infrastructure

23	Constn. Of IVR from Hangsum to Behang(H)	SGT	Hangsum	3.00		3.00	3.00	2.10	70%Work in progress
24	Constn. Of IVR from Hengjang to Chahmoljang	SGT	Hengjang	2.00		2.00	2.00	2.00	70%Work in progress
25	Constn. Of IVR from Tuikuimuallum to Bualkot	SGT	Tuikuimuallu	2.00		2.00	2.00	1.40	70%Work in progress

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
26	Constn. Of IVR from Theigotang to Suangkuang	SGT	Theigotang	5.00		5.00	5.00	3.50	70%Work in progress
27	Constn. Of IVR from Lungchin to Ngaljjang Village	SGT	Lungchin	4.00		4.00	4.00	2.80	70%Work in progress
28	Constn. Of IVR from Mongjang to Buangmun	SGT	Mongjang	4.00		4.00	4.00	2.80	70%Work in progress
29	Constn. Of IVR from Songjang to G.Monglian Phase-II	SGT	Songjang	3.00		3.00	3.00	2.10	70%Work in progress
30	Constn. Of Link road from Suangphu to Pakmual	SGT	Suangphu	3.00		3.00	3.00	1.20	40%Work in progress
31	Constn. Of IVR from Lanchah to Buangmum	SGT	Lanchah	4.00		4.00	4.00	2.80	70%Work in progress
32	Constn. Of suspension bridge over tuithul river between Mongjang and Teikot	SGT	Mongjang &Teikot	4.00		4.00	4.00	1.60	40%Work in progress
<u>(e) Social Sector</u>									
33	Constn. Of Village authority House at Lungthul Village(L)	SGT	Lungthul	5.00		5.00	5.00	3.50	70%Work in progress
34	Constn. Of Village Authority House at Lungchin Village	SGT	Lungchin	4.00		4.00	4.00	1.60	40%Work in progress
35	Constn. Of Village Authority House at Mongjang Village.	SGT	Mongjang	4.00		4.00	4.00	1.60	40%Work in progress
36	Constn. Of pucca Community Hall at Behiang (V)	SGT	Behang(V)	5.00		5.00	5.00	3.50	70%Work in progress
37	Constn. Of Workshed for Pakmual area Handloom Weaver Co-operative Society.	SGT	Pakmual	10.00		10.00	10.00	4.00	40%Work in progress
38	Constn. Of Community Hall atTheigotang	SGT	Theigotang	4.00		4.00	4.00	1.60	40%Work in progress

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
39	Constn. Of Village Authority House at Ngajjang Village	SGT	Ngajjang	5.00		5.00	5.00	2.00	40%Work in progress
40	Constn. Of Village Authority House at Lanchah	SGT	Lanchah	5.00		5.00	5.00	3.50	70%Work in progress
41	Constn. Of Village Authority House at Enpum	SGT	Enpum	5.00		5.00	5.00	3.50	70%Work in progress
Total:-Singhat Block B-Thanlon Block				146.00		146.00	146.00	85.80	
(a) Education									
42	Extension of Classroom for Aibulon Govt. J.B.school	TLN	Aibulon	5.00		5.00	5.00	5.00	70%Work in progress
43	Constn. Of Govt. School building at Dialkhai	TLN	Dialkhai	6.00		6.00	6.00	4.20	70%Work in progress
44	Constn. Of School building at Khuanggin	TLN	Khuanggin	5.00		5.00	5.00	2.00	40%Work in progress
45	Extension of Classroom for Thuangtam J.B school phase-II	TLN	Thuangtam	5.00		5.00	5.00	3.50	70%Work in progress
46	Constn. Of Playgrund at Palkhuang	TLN	Palkhuang	4.00		4.00	4.00	4.00	Work in progress
47	Constn. Of Playground at Phaitong.	TLN	Phaitong	4.00		4.00	4.00	2.80	40%Work in progress
48	Constn. Of Playground at Mualpheng	TLN	Mualpheng	4.00		4.00	4.00	1.60	40%Work in progress
(b) Health & Sanitation									
49	Constn. Of RWS at Thuangtam	TLN	Thuangtam	5.00		5.00	5.00	3.50	70%Work in progress
(c) Agri & Allied Sector									
50	Constn. Of MI Dam at Phaitong	TLN	Phaitong	4.00		4.00	4.00	2.80	40%Work in

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
51	Constn. Of MI Dam across Joutul stream with 3kms. G.I. pipe at Sumtuh	TLN	Sumtuh	7.00		7.00	7.00	7.00	70%Work in progress
(d) Infrastructure									
<u>Constn. Of IVR from:-</u>									
52	Aibulon to Hanship	TLN	Aibulon & Hanship	6.00		6.00	6.00	6.00	70%Work in progress
53	Khajang to Palkhuang	TLN	Khajang & Palkhuang	6.00		6.00	6.00	4.40	40%Work in progress
54	Joutung to Bukpi	TLN	Joutung & Bukpi	6.00		6.00	6.00	6.00	70%Work in progress
55	Thuangtam to Mualnuam	TLN	Thuangtam & Mualnuam	6.00		6.00	6.00	4.20	70%Work in progress
56	Sumtuh to Palkhuang	TLN	Sumtuh & Palkhuang	6.00		6.00	6.00	6.00	70%Work in progress
57	Sumtuh to Zotkumtang	TLN	Sumtuh & Zotkumtan	6.00		6.00	6.00	6.00	70%Work in progress
58	Hanship to Bethel	TLN	Hanship & Bethel	6.00		6.00	6.00	4.20	40%Work in progress
59	Sumtuh to Joutung	TLN	Sumtuh & Joutung	6.00		6.00	6.00	6.00	70%Work in progress
60	Mualpheng to Maite.	TLN	Mualpheng & Maite	6.00		6.00	6.00	4.20	70%Work in progress
61	Constn. Of Suspension bridge over Vangngul River between Joutung and Sumtuh	TLN	Joutung & Sumtuh	7.00		7.00	7.00	4.90	70%Work in progress
62	Constn. Of culvert over Kholailui at Songtal	TLN	Songtal	5.00		5.00	5.00	5.00	70%Work in progress
(e) Social Sector									
63	Constn. Of Village Authority House at Aibulon	TLN	Aibulon	7.00		7.00	7.00	7.00	40%Work in progress
64	Constn. Of Village Authority House at Mualpheng	TLN	Mualpheng	7.00		7.00	7.00	2.80	40%Work in progress

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
65	Constn. Of Village Authority House at Palkhuang	TLN	Palkhuang	7.00		7.00	7.00	7.00	70%Work in progress
66	Constn. Of Village Authority House at Hanship	TLN	Hanship	7.00		7.00	7.00	4.90	40%Work in progress
<u>Total:-Thanlon Block</u>				143.00		143.00	143.00	115.00	
<u>TOTAL:-CHURCHANDPUR DISTRICT.</u>				<u>289.00</u>		<u>289.00</u>	<u>289.00</u>	<u>200.80</u>	

BORDER AREA DEVELOPMENT PROGRAMME(BADP)
COMPLETED SCHEMES/PROJECTS TAKEN UP UNDER BADP (YEAR-WISE/DISTRICT-WISE/BLOCK-WISE/DEPTT-WISE/SECTOR-WISE)
YEAR:2009-10

Name of the District:CHANDEL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
<u>A-Tengnoupal Block</u>									
<u>(a) Education</u>									
1	Constn. Of Hostel building for Govt. Jr. High school,Kharou Kn.	TPL	Kharou Khunou	10.00		10.00	10.00	10.00	Completed
	Constn. Of playground at	TPL							Completed
2	Chonjang Village	TPL	Chonjang	4.00		4.00	4.00	4.00	Completed
3	Choktong	TPL	Choktong	4.00		4.00	4.00	4.00	Completed
4	Govajang	TPL	Govajang	4.00		4.00	4.00	4.00	Completed
5	Constn. Of Library cum information centre building at Moreh Heinoumakhong	TPL	Moreh	12.00		12.00	12.00	12.00	Completed
<u>(b) Health & Sanitation</u>									
6	Mobile Dispensary services	TPL		3.00		3.00	3.00	3.00	Completed
<u>(c) Agri & Allied Sector</u>									
<u>Constn. Of MI. Dam at</u>									
7	Uhitla Loukol at Kharou Khunou	TPL	Kharou Khunou	5.00		5.00	5.00	5.00	Completed
8	Shenthaishu stream at Saibol	TPL	Saibol	5.00		5.00	5.00	3.50	80%Completed
9	Across Sorwa Lok for Sorwa Loukol at Sairem Saisim	TPL	Sairem Saisim	6.00		6.00	6.00	6.00	Completed
10	Water dam(small) on Lanchenrok river at Kwatha Khunou	TPL	Kwatha Kn	8.00		8.00	8.00	3.20	40%Completed
<u>(d) Infrastructure</u>									
11	Constn. Of IVR between Kwatha to Langkhongching village	TPL	Kwatha & Langkhongching	3.00		3.00	3.00	3.00	Completed
12	Constn. Of IVR from Tatjang to N. Champhai through NH-39	TPL	N.Champhai	3.00		3.00	3.00	3.00	Completed
13	Constn. Of IVR from Sairem Saisim to Ngashap	TPL	Sairem Saisim	3.00		3.00	3.00	3.00	Completed

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
14	Constn. Of IVR from Govajang to Moreh.	TPL	Govajang	3.00		3.00	3.00	3.00	Completed
15	Constn. Of IVR from Choktong to N.Gamnong Village	TPL	Choktong	3.00		3.00	3.00	3.00	Completed
16	Repairing of Road from Kwatha Khunou to Bongjang Village	TPL	Kwatha Kn	3.00		3.00	3.00	3.00	Completed
17	Constn. Of IVR from Waksu to Premnagar(B.Piller No.83)	TPL	Wakshu	3.00		3.00	3.00	3.00	Completed
18	Constn. Of approach road and culvert at Moreh High School.	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
19	Improvement of IVR from NH-39 to Khunom Veng,Moreh Ward-1	TPL	Khunom Veng	3.00		3.00	3.00	3.00	Completed
Mini Hydrel Project at:									
20	Ch. Tengnoupal	TPL	Ch.Tengnoupal	8.00		8.00	8.00	5.60	65%Completed
21	Constn. Of Check dam across KhujaiLok steam at Moreh.	TPL	Moreh	20.00		20.00	20.00	14.00	30%Completed
22 Bridge & Culverts									
22	Constn. Of Suspension bridge over Wakshu Sunkana Lok	TPL	Wakshu	10.00		10.00	10.00	4.00	30%Completed
23	Constn. Of suspension bridge over Khujailok Moreh for Good Shepherd English School.	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
24	Constn. Of suspension bridge between Leibi & Satang over Sidam river(Myanmar side)	TPL	Leibi & Satang	10.00		10.00	10.00	10.00	Completed
25	Constn. Of suspension bridge over Lokchao river between Leibi and Litan (Tengnoupal side)	TPL	Leibi &Litar	10.00		10.00	10.00	7.00	70%Completed
26	Public toilet cum water reservoir at Mini Bazar, Moreh.	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
27	Public toilet cum water reservoir nearby Ward No.7 MSRTC Campus near Forest Gate.	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
<u>(e) Social Sector</u>									
<u>Constn. Of Community Hall at</u>									

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
	28 Canan Veng, Moreh Ward No.7	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
	29 Lhangkichoi at Moreh Ward No.9	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
	30 Moreh Ward No.4 for Tamil Sangam	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
	31 S.Mojol	TPL	S.Mojol	8.00		8.00	8.00	3.20	30%Completed
	32 Turel Wangma, Moreh Ward No.7	TPL	Moreh	8.00		8.00	8.00	8.00	Completed
	33 B.Bongjang	TPL	B.Bongjang	8.00		8.00	8.00	5.60	60%Completed
	34 Constn. Of Workshed at S. Khudengthabi	TPL	S.Khuden gthabi	8.00		8.00	8.00	5.60	60%Completed
	Total: Tengnoupal Block			231.00		231.00	231.00	197.70	
	B: Chakpikarong Block								
	(a) Education								
	35 Constn. Of primary school building at Tuyang Village	CKG	Tuyang	8.00		8.00	8.00	8.00	Completed
	Constn. Of playground at:								
	36 New Wayang	CKG	New Waya	4.00		4.00	4.00	4.00	Completed
	37 S.Bongjoi	CKG	S.Bongjoi	4.00		4.00	4.00	4.00	Completed
	38 Aishi	CKG	Aishi	4.00		4.00	4.00	4.00	Completed
	39 Phoilen	CKG	Phoilen	4.00		4.00	4.00	4.00	Completed
	40 Bongmol Tampak	CKG	Bongmol Tampak	4.00		4.00	4.00	4.00	Completed
	41 Khumkot Village	CKG	Khumkot	4.00		4.00	4.00	4.00	Completed
	42 L.Bongjoi	CKG	L.Bongjoi	4.00		4.00	4.00	4.00	Completed
	43 Hengkot	CKG	Hengkot	4.00		4.00	4.00	4.00	Completed
	44 Hollengjang	CKG	Hollenjang	4.00		4.00	4.00	4.00	Completed
	(b) Health & Sanitation								
	45 Mobile Dispensary services	CKG		3.00		3.00	3.00	3.00	Completed
	(c) Agri & Allied Sector								
	Constn. Of MI Dam at:-								
	46 Across Tuito Lok at Twileng Loukon.	CKG	Twileng	5.00		5.00	5.00	5.00	Completed
	47 Across Phaideibung stream at Changpol Loukon.	CKG	Changpol	5.00		5.00	5.00	3.50	85%Completed
	48 Across Nampao Lok at T.Nampao Village.	CKG	T.Nampao	5.00		5.00	5.00	2.00	30%Completed
	49 Across Seijang stream at T. Seijang Village.	CKG	T.Seijang	5.00		5.00	5.00	3.50	75%Completed

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
50	Across Tuidam Lok at S.Saijang	CKG	S.Saijang	5.00		5.00	5.00	5.00	Completed
	(d) Infrastructure								
	Constn. Of IVR from								
51	K.Bethel to Ashi	CKG	K.Bethel	3.00		3.00	3.00	3.00	Completed
52	Aibol Joupri to Hollenjang	CKG	Aibol Joupri	3.00		3.00	3.00	3.00	Completed
53	Old Samtal to J.M Mojol	CKG	Old Samtal	3.00		3.00	3.00	3.00	Completed
54	C. Gamnom to T.Monglen	CKG	C.Gamnorr	3.00		3.00	3.00	3.00	Completed
55	T.Tuivang to K.Selhai	CKG	T.Tuivang	3.00		3.00	3.00	3.00	Completed
56	New Somtal to Molcham Lamkhai	CKG	New Somtal	3.00		3.00	3.00	3.00	Completed
57	Khongtal to Jangbung Village	CKG	Khongtal	3.00		3.00	3.00	3.00	Completed
	Mini Hydrel Project at:								
58	Yangoulen Village	CKG	Yangoulen	8.00		8.00	8.00	8.00	Completed
	Constn. Of Suspension Bridge over:-								
59	Tuidam river between Molkon and T.Monglen	CKG	Molkon & T.Monglen	10.00		10.00	10.00	4.00	40%Completed
60	Tuingam river between Phoilen & Hengsi	CKG	Phoilen & Hengsi	10.00		10.00	10.00	10.00	Completed
61	Tuitul river between Changpol & SL. Changpol	CKG	Changpol & SL. Changpol	10.00		10.00	10.00	10.00	Completed
62	Yangoulok river between Khangtung & T. Monglen	CKG	Khangtung & T.Monglen	15.00		15.00	15.00	15.00	Completed
63	Kana river between Khullen Khaillet and Haiphei	CKG	Khullen Khaillet & Haiphei	15.00		15.00	15.00	15.00	Completed
64	Ngavohlui Lok between LH. Jangnomphai and Lajang	CKG	Lh. Jangnomphai & Lajang	10.00		10.00	10.00	10.00	Completed
65	Water supply scheme at Molcham Village	CKG	Molcham	6.00		6.00	6.00	2.40	40%Completed
	(e) Social Sector								
	Constn. Of Community Hall at:-								

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10
66	Kholmunlen	CKG	Kholmunlen	5.00		5.00	5.00	5.00	Completed
67	Molkon	CKG	Molkon	5.00		5.00	5.00	5.00	Completed
68	Thingphai	CKG	Thingphai	8.00		8.00	8.00	8.00	Completed
69	Bonsi	CKG	Bonsi	5.00		5.00	5.00	5.00	Completed
70	T.Saichang	CKG	T.Saichang	5.00		5.00	5.00	5.00	Completed
71	L.Chengvol	CKG	L.Chengvol	8.00		8.00	8.00	5.60	80%Completed
72	Molngat	CKG	Molngat	8.00		8.00	8.00	3.20	35%Completed
73	Constr. Of workshed at Khengjang Village	CKG	Khengjang	2.00		2.00	2.00	0.80	40%Completed
Total:Chakpikarong Block				<u>223.00</u>		<u>223.00</u>	<u>223.00</u>	<u>199.00</u>	
TOTAL:-CHANDEL DISTRICT						<u>454.00</u>	<u>454.00</u>	<u>396.70</u>	

BORDER AREA DEVELOPMENT PROGRAMME(BADP)

COMPLETED SCHEMES/PROJECTS TAKEN UP UNDER BADP (YEAR-WISE/DISTRICT-WISE/BLOCK-WISE/DEPTT-WISE/SECTOR-WISE)

YEAR:2009-10

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Remarks
		Block	Village	Approved	Revised(if available)				
1	2	3	4	5	6	7	8	9	10

A-Ukhrul Block

(a) Education.

1	Dev. Of playground K. Walley	UKL	K.Walley	3.00		3.00	3.00	3.00	Completed
2	Dev of Playground at Mapum	UKL	Mapum	3.00		3.00	3.00	3.00	Completed

(b) Health & Sanitation

3	Constn. Of water supply scheme at Shiroi Village.	UKL	Shiroi	6.00		6.00	6.00	6.00	Completed
4	Constn. Of water supply at Pushing Village	UKL	Pushing	4.00		4.00	4.00	3.20	80%Completed

(c) Agri,& Allied Sector

5	Constn. Of Dam and M.I. at Shongvah Lupli paddy field at Khamasom Phungthar.	UKL	Khamasom m Phungthar	4.00		4.00	4.00	4.00	Completed
6	Constn. Of MI at Shongva Luplui paddy field at Wanzee	UKL	Wanzee	3.00		3.00	3.00	3.00	Completed
7	Constn. Of retaining wall at Khamasom Hakhdefaratyang paddyfield at Khamasom Kl.	UKL	Khasom Kl.	4.00		4.00	4.00	4.00	Completed
8	Terrace and land reclamation at Chirmilo Kantra Shihai Kn.	UKL	Shihai Khunou	4.00		4.00	4.00	4.00	Completed
9	Constn of retaining wall on Ukhrul-Khamasom road-66 via Shihai Kl.	UKL	Shihai Khhullel	4.00		4.00	4.00	4.00	Completed
10	Constn. Of Dam and irrigation at Khayenge at Shihai Kl.	UKL	Shihai Khullel	3.00		3.00	3.00	3.00	Completed
11	Constn. Of Chek dam at Ramphi Valley at Zingsui	UKL	Zingsui	4.00		4.00	4.00	3.20	80%Completed
12	Plantation of fruit bearing trees at Chingchi,Shiroi	UKL	Shiroi	5.00		5.00	5.00	5.00	Completed

(d) Infrastructure

13	Constn. Of road at Khamasom for Micro-Hydel Project.	UKL	Khamasom	3.00	3.00	3.00	3.00	Completed	
14	Constn. Of bridge at Ayuhan over Challou river between Khamasom and Huishu.	UKL	Khamasom and Huishu	8.00	8.00	8.00	8.00	Completed	
15	Constn. Of road from Kahaophung to K.Walley via Shihai Khunou.	UKL	K.Walley	4.00	4.00	4.00	4.00	Completed	
16	Constn. Of suspension bridge at Harakhong between Zingsui and Sahamphung SDC HQ.Qtrs..	UKL	Zingsui	8.00	8.00	8.00	6.40	80%Completed	
17	Constn of IVR from Shihai Kl.to Rakhoklo	UKL	Shihai Kl.	4.00	4.00	4.00	4.00	Completed	
18	Constn. Of suspension bridge over Zechan Kong at Shihai Kn	UKL	Shihai Kn.	8.00	8.00	8.00	6.40	80%Completed	
19	Constn. Of IVR from Rongshak to Ramphei paddy field.	UKL	Rongshak	4.00	4.00	4.00	4.00	Completed	
20	Constn. Of suspension bridge over Khalo river between Mapum and Pushing.	UKL	Mapum &Pushing	8.00	8.00	8.00	8.00	Completed	
21	Constn. Of Suspension bridge over Kongva river between Pushing & Rongshak	UKL	Pushing &Rongshak	8.00	8.00	8.00	6.40	80%Completed	
22	Constn. Of wooden bridge at Shongshawa and Lunghar	UKL	Lunghar	4.00	4.00	4.00	3.20	80%Completed	
(e) Social Sector									
23	Constn. Of guest house at Khamasom Khullel	UKL	Khamasom Khullen	4.00	4.00	4.00	4.00	Completed	
24	Constn of Recreation house at Phangrei	UKL	Phangrei	5.00	5.00	5.00	2.00	Completed	
25	Constn. Of Guest house at Zingsui	UKL	Zingsui	4.00	4.00	4.00	1.60	40%Completed	
26	Constn. Of Bus waiting shed (2nos.) at Lunghar Village	UKL	Lunghar	4.00	4.00	4.00	3.20	80%Completed	
Total: Ukhrul Block				123.00	123.00	123.00	109.60		
B-Chingai Block									
(a) Education									
27	Constn. Of Playground at Tusom Khullel	UKL	Tusom Kl.	2.00	2.00	2.00	2.00	Completed	
(b) Health& Sanitation									

28	Rain water harvest/store project at Awang Kasom Village	UKL	Awang kasom	3.00	3.00	3.00	3.00	Completed
29	Rain water harvest/ store project at Kuirei	UKL	Kuirei	3.00	3.00	3.00	3.00	Completed
30	Rain water harvest/store project Kalhang	UKL	Kalhang	3.00	3.00	3.00	3.00	Completed
(c) Agri & Allied Sector								
31	Constn. Of M.I. at Yangmilao Poi	UKL	Poi	3.00	3.00	3.00	3.00	Completed
32	Constn. Of land reclamation at Lungaora	UKL	Lungaora	2.00	2.00	2.00	2.00	Completed
33	River embankment at Namlung, Huishu village	UKL	Huishu	4.00	4.00	4.00	4.00	Completed
34	Constn. Of Dam & M.I at Kaphea River To Momokharo field at Tusom C.C	UKL	Tusom C.C	4.00	4.00	4.00	4.00	Completed
35	Constn. Of river enbankment at Ningmiruilam, Tusom Khullel.	UKL	Tusom Kl.	4.00	4.00	4.00	4.00	Completed
36	Constn. Of river enbankment at Nangsharu top.	UKL	Nangsharu	4.00	4.00	4.00	4.00	Completed
37	Constn. Of Dam and M.I over Ngaphao steam at Challou.	UKL	Challou	4.00	4.00	4.00	4.00	Completed
38	Constn. Of Dam & M.I. canal at Seimuk Changni Makha at Mukhphi river.	UKL	New Tusom	3.00	3.00	3.00	3.00	Completed
39	Constn. Of CC wier Dam & canal at Naorar Palam paddy field.	UKL	New Tusom	4.00	4.00	4.00	4.00	Completed
40	Conetn. Of Dam & irrigation canal Kurui over samlapkong at Khamasom Phungrei.	UKL	Khamasom Phungrei	4.00	4.00	4.00	4.00	Completed
41	Constn. Of river embankment at Lumarui	UKL	Luimarui	4.00	4.00	4.00	4.00	Completed
42	Constn. Of Dam 100ft. & M.I.4Kms.at Phenesary over Chingai river.	UKL	Chingai	3.00	3.00	3.00	2.40	Completed
43	Constn. Of MI channel from Suni river to Jamchuntho Thablo field.	UKL	Jachuntho	3.00	3.00	3.00	3.00	Completed
44	Land reclamation of wet paddyfield with irrigation at Woyo-U-Yea lourup at Wahong.	UKL	Wahong	3.00	3.00	3.00	3.00	Completed

45	Constn. Of fishery pond at Khasangphung.	UKL	Khasangphung	4.00	4.00	4.00	4.00	Completed	
46	Constn. Of fishery pond at Kaphungron(3units)	UKL	Kaphungron	3.00	3.00	2.40	2.40	80%Completed	
47	Constn. Of Fish Pond and fish farming at Wanja paddy field	UKL	Nungbi Kl.	3.00	3.00	3.00	3.00	Completed	
(d) Infrastructure									
48	Impvt. Of IVR from Huishu to Pahou	UKL	Huishu	3.00	3.00	3.00	3.00	Completed	
49	Constn. Of IVR from Huishu to Salivi international Myanmar border	UKL	Huishu	4.00	4.00	4.00	4.00	Completed	
50	Constn. Of suspension bridge over Challou river at Zulung Tusom C.V.	UKL	Tusom CV.	8.00	8.00	8.00	6.40	80%Completed	
51	Constn. Of IVR from Challou towards Chanpo Nari Hills.	UKL	Challou	4.00	4.00	4.00	4.00	Completed	
52	Constn. Of IVR from New Tusom to Old Wahong(New Tusom portion	UKL	New Tusom	4.00	4.00	4.00	4.00	Completed	
53	Constn. Of Truck able wooden bridge over Naorar Luimarui Lok.	UKL	New Tusom	4.00	4.00	4.00	4.00	Completed	
54	Impvt. Of IVR from K.Phungrei to Samlap	UKL	Chingai	4.00	4.00	4.00	4.00	Completed	
55	Constn. Of Suspension bridge over Chingai river 150m. Span at Takem	UKL	Chingai	8.00	8.00	8.00	6.40	80%Completed	
56	Constn. Of IVR from Kalhang to Ngakaisung paddy field.	UKL	Kalhang	3.00	3.00	3.00	3.00	Completed	
57	Constn. Of suspension bridge between Kuirei and Luireshimphung over Vaira river.	UKL	Kuirei	8.00	8.00	8.00	8.00	Completed	
(e) Social Sector									
58	Constn. Of Guest house at New Tusom	UKL	New Tusom	4.00	4.00	4.00	4.00	Completed	
59	Constn. Of Community Hall at Wahong	UKL	Wahong	5.00	5.00	5.00	5.00	Completed	
60	Constn. Of Community Hall with toilet facility at Nungbi Khunou.	UKL	Nungbi Khunou	5.00	5.00	5.00	5.00	Completed	
Total:-(Chingai Block)				134.00	134.00	133.40	129.60		
C:-Kamjong Block									
(a) Education									
61	Dev. Of playfield at Charik Kunou	UKL	Charik Kn.	2.00	2.00	2.00	1.60	80%Completed	

62	Constn. Of Students'Hostel at Khayang	UKL	Khayang	6.00	6.00	6.00	4.80	80%Completed
63	Dev. Of playfield at Meitei Village	UKL	Meitei Vill.	2.00	2.00	2.00	2.00	Completed
(b) Health & Sanitation								
64	Constn. Of public toilet Movailup	UKL	Movailup	2.00	2.00	2.00	2.00	Completed
65	Constn. Of water tank at Chahong Khunou	UKL	Chahong Khunou	3.00	3.00	3.00	3.00	Completed
66	Constn. Of reservoir tank and distribution system at Lakhani Vil	UKL	Lakhani	3.00	3.00	3.00	3.00	Completed
67	Constn. Of water tank/reservoir with distribution system at Chahong Khullel	UKL	Chahong Kl.	3.00	3.00	3.00	3.00	Completed
68	Water supply scheme at Hangoaphung	UKL	Hangoaphung	3.00	3.00	3.00	3.00	Completed
69	Water supply scheme with constn. Of water tank at Phungtha Village.	UKL	Phungtha	3.00	3.00	3.00	1.20	40%Completed
(c) Agri & Allied Sector								
70	Constn. Of Dam across Leilhum lok with irrigation canal.	UKL	Phaikoh	3.00	3.00	3.00	3.00	Completed
71	Constn. Of MI channel from Meihu Neliekong to Lushupha field	UKL	Kachouphung(T)	3.00	3.00	3.00	3.00	Completed
72	Constn. Of MI Channel from Taret Lok/River to Hongavah paddy field.	UKL	Kashung	3.00	3.00	3.00	3.00	Completed
73	Constn. Of fishery farm at Kangpat Khullel	UKL	Kangpat Khullel	3.00	3.00	3.00	3.00	Completed
74	Extn. Of Hona terrace field at saparen atNingchou village	UKL	Ningchou village	3.00	3.00	3.00	3.00	Completed
75	Constn. Of Dam and MI Channel tata shidle at Chamu Village	UKL	Chamu	3.00	3.00	3.00	3.00	Completed
76	Constn. Of MI channel from Kori river to Alidea peshu paddy field at Chamu Village	UKL	Chamu Vill.	3.00	3.00	3.00	3.00	Completed
77	Constn. Of irrigation dam at Parei Rakhayu	UKL	Hangoaphung	3.00	3.00	3.00	3.00	Completed
78	Constn. Of MI channel (10kms) at Khoseah river to Hakho Leakha field at Matiyang Vill	UKL	Matiyang	3.00	3.00	3.00	3.00	Completed
79	Constn. Of irrigation canal at Khashalui at Matiyang Village	UKL	Matiyang	3.00	3.00	3.00	3.00	Completed

(d) Infrastructure							
80	Constn. Of IVR from Kutuk to Taret Lok	UKL	Kultuk	4.00	4.00	4.00	4.00 Completed
81	Constn. Of suspension bridge over Nganam river between Kachouphung (K) & Gampal.	UKL	Kachouphung(T)&Gampal	5.00	5.00	5.00	4.00 80%Completed
82	Constn. Of IVR from Gampal to Chamu Village.	UKL	Gampal & Chamu Vill.	4.00	4.00	4.00	4.00 Completed
83	Constn. Of IVR from Aishi to Namya river.	UKL	Aishi	3.00	3.00	3.00	3.00 Completed
84	Constn. Of IVR from Kangpat Kn. To Huimine -Thana.	UKL	Kangpat Kn.	3.00	3.00	3.00	3.00 Completed
85	Constn. Of IVR from Ramphoi to SagaLok river.	UKL	Ramphoi	4.00	4.00	4.00	4.00 Completed
86	Constn, of IVR from Konkan to Namyan (phase -II)	UKL	Konkan	4.00	4.00	4.00	4.00 Completed
87	Constn. Of IVR from Chatric to Chahong khunou Village.	UKL	Chahong Kr	4.00	4.00	4.00	4.00 Completed
88	Constn. Of IVR from Shipe to Samkalok (stream)	UKL	Shipe	4.00	4.00	4.00	4.00 Completed
89	Constn. Of IVR Maokot to Hiyang	UKL	Maokot	4.00	4.00	4.00	4.00 Completed
90	Constn. Of IVR from Phange to Chahong Khullel.	UKL	Phange&Chahong Kl.	4.00	4.00	4.00	4.00 Completed
91	Constn. Of IVR from Choro to Kangpat Khunou.	UKL	Choro & Kangpat Kn.	4.00	4.00	4.00	4.00 Completed
(e) Social Sector							
92	Constn. Of Guest House at Molvailup	UKL	Molvailup	4.00	4.00	4.00	Completed 4.00 Completed
93	Constn. Of Community Hall at Kachouphung(K)	UKL	Kachouphung	5.00	5.00	5.00	5.00 Completed
94	Constn. Of Guest House at Gampal	UKL	Gampal	4.00	4.00	4.00	4.00 Completed
95	Constn. Of Community Hall at Huimine Thana.	UKL	Huimine Thana	5.00	5.00	5.00	5.00 Completed
96	Constn. Of Community Hall at Kashung Village.	UKL	Kashung	5.00	5.00	5.00	5.00 Completed
97	Constn. Of Cultural hall/centre at Phaimol Village.	UKL	Phaimol	5.00	5.00	5.00	5.00 Completed

Total:- (Kamjong Block)				132.00	132.00	132.00	127.60
D-Kasom Khullel Block							
(a) Education							
97	Constn. Of playground at K.Ashang Kl. Aze.	UKL	K.Ashang Kl. Aze	3.00	3.00	3.00	3.00 Completed
(b) Health& Sanitation							
(c) Agri & Allied Sector							
98	Constn. Of irrigation dam and channel Kengcheng valley wet paddy field K. Ashang Kl. Ato.	UKL	K.Ashang Kl. Ato.	4.00	4.00	4.00	4.00 Completed
99	Constn. Of MI channel from Damkongte river to Ramthotram field.	UKL	Wanglee	4.00	4.00	4.00	4.00 Completed
100	Constn. Of Dam MI from Taret Lok to Chekhoi paddy field.	UKL	Nambashi Kl.	4.00	4.00	4.00	4.00 Completed
101	Constn. Of Dam MI atFat Ngagalik to Nangakram paddyfield	UKL	Punchong	4.00	4.00	4.00	4.00 Completed
102	Poultry farming at Kashung	UKL	Kashung	3.00	3.00	3.00	3.00 Completed
(d) Infrastructure							
103	Constn. Of IVR from Wanglee to Border Piller No.9	UKL	Wanglee	5.00	5.00	5.00	5.00 Completed
104	Constn. Of IVR from Kashung to Cheeao Lok.	UKL	Kashung	5.00	5.00	5.00	5.00 Completed
105	Constn. Of IVR from Khonglo to Kangpat	UKL	Khonglo	5.00	5.00	5.00	5.00 Completed
106	Constn. Of IVR from Khonglo to Maklang river.	UKL	Khonglo	5.00	5.00	5.00	5.00 Completed
107	Constn. Of IVR from K. Ashang Kl. Aze to Phachowa (B.P.No.7	UKL	K.Ashang Kl. Aze	6.00	6.00	6.00	6.00 Completed
108	Constn. Of IVR from K. Ashang Kl. Aze to Namlee	UKL	K.Ashang Kl. Aze	6.00	6.00	6.00	6.00 Completed
109	Constn. Of IVR from Wanglee to Mongkarak	UKL	Wanglee	5.00	5.00	5.00	5.00 Completed
110	Constn. Of IVR from Kangkum to Taret Lok.	UKL	Kangkum	4.00	4.00	4.00	4.00 Completed
111	Constn, of IVR from Manthouram to Manthou Lok.	UKL	Manthour am	4.00	4.00	4.00	4.00 Completed
(e) Social Sector							
112	Constn. Of Guest house at Kangkum Village.	UKL	Kangkum	4.00	4.00	4.00	3.20 Completed

113	Constn. Of Market sheds at Bungtung Kashung BAFA centre	UKL	Bungtung	3.00	3.00	3.00	3.00	Completed
114	Constn. Of Guest house cum V.A. Court at K.Ashang Kl. Ato.	UKL	K.Ashang Kl.Ato	4.00	4.00	4.00	4.00	Completed
115	Constn. Of Community Hall at Namabashi Kachuram	UKL	Namabas hi	5.00	5.00	5.00	5.00	Completed
	Total:-(Kasom Kullel Block)			83.00	83.00	83.00	82.20	
	<u>TOTAL: UKHRUL DISTRICT</u>			<u>472.00</u>	<u>472.00</u>	<u>471.40</u>	<u>449.00</u>	

