

ONGOING SCHEMES/PROJECTS TAKEN UP UNDER BADP (YEAR-WISE/DISTRICT-WISE/BLOCK-WISE/DEPTT-WISE/SECTOR-WISE)

Year:2010-11

Name of the District:CHURCHANDPUR

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11

III:CHURCHANDPUR DISTRICT**A:Singhat Block****a):Education**

1	Constn. Of Playground at Hingtam (Bualkot)	Singhat	Hingtam	4.00		4.00	4.00		3months	
2	Constn. Of Playground at Tuima (Kangkap)	Singhat	Kangkap	4.00		4.00	4.00		3months	

b):Agri & Allied Sector

3	Constn. Of M.I.Dam across Tuilak river at Tuilakjang in covergence with NREGS Canal	Singhat	Tuilakjang	5.00		5.00	5.00		5months	
4	Constn. Of Water harvesting at Zoukhonuam	Singhat	Zoukhonuam	5.00		5.00	5.00		5months	
5	Constn. Of Water harvesting at Lungthul(L)	Singhat	Lungthul(L)	5.00		5.00	5.00		5months	

c):Infrastructure

6	Constn. Of RWS at Theigotang.	Singhat	Theigotang	5.00		5.00	5.00		4months	
7	Constn. Of RWS at S.Sehken.	Singhat	S.Sehken	5.00		5.00	5.00		4months	
8	Constn. Of Public Toilet 4 chambers(2 for ladies &2for Gents)at Tuimanja	Singhat	Tuimanja	4.00		4.00	4.00		4months	
9	Constn. Of Jeepable road from Hengjang to Theigotang	Singhat	Hengjang &Theigotang	7.00		7.00	7.00		4months	
10	Constn. Of link-road from Hangsum to Behiang(H)	Singhat	Hangsum & Behiang	2.00		2.00	2.00		3months	
11	Constn. Of IVR from Tonjang to S. Sehken	Singhat	Tonjang & S.Sehken	3.00		3.00	3.00		3months	
12	Constn. Of Suspension bridge over Tuilak river between Lungthul(L)(G.Bualijang) and Tuilakjang	Singhat	Lungthul(L) & Tuilakjang	10.00		10.00	10.00		6months	

Name of the District:CHURCHANDPUR

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
13	Constn. Of Suspension bridge over Tuitha river between Theigotang and Zoukhonuum.	Singhat	Theigotang & Zoukhonuum	7.00		7.00	7.00		4months	
14	Constn. Of suspension bridge Janguam and Tonjang.	Singhat	Janguam & Tonjang	4.00		4.00	4.00		4months	
15	Installation of Renewable Electricity at Pakmual village.	Singhat	Pakmual	10.00		10.00	10.00		6months	
16	Rural electrification programme at Behang(V)	Singhat	Behang(V)	20.00		20.00	20.00		10months	
d):Social Sector										
17	Constn. Of Pucca Community Hall at Pakmual	Singhat	Pakmual	10.00		10.00	10.00		6months	
18	Constn. Of Community Hall at Lungthul(L)	Singhat	Lungthul(L)	6.00		6.00	6.00		5months	
19	Constn. Of Village Authority House at Kangkap(Plank Walling)	Singhat	Kangkap	4.00		4.00	4.00		4months	
20	Constn. Of V/A House at Janguam	Singhat	Janguam	3.00		3.00	3.00		4months	
21	Constn. Of V/A House at Suangdoh	Singhat	Suangdoh	4.00		4.00	4.00		4months	
22	Constn. Of V/A House at Teikot	Singhat	Teikot	3.00		3.00	3.00		4months	
23	Constn. Of V/A House at Hiangtam(K)	Singhat	Hiangtam(K)	3.00		3.00	3.00		4months	
24	Constn. Of V/A House at Lungthul(E)	Singhat	Lungthul(E)	3.00		3.00	3.00		4months	
25	Constn. Of Community Hall at Lungthul(T)	Singhat	Lungthul(T)	2.00		2.00	2.00		4months	
26	Constn. Of V/A House Suangphu	Singhat	Suangphu	4.00		4.00	4.00		4months	
27	Constn. Of V/A House at Zoukhonuum.	Singhat	Zoukhonuum	4.00		4.00	4.00		4months	
Total:Singhat Block				146.00		146.00	146.00			
B:Thanlon Block										
a):Education										
28	Constn. Of International size Playground with pavilion at Mualnuam	Thanlon	Mualnuam	12.00		12.00	12.00		7months	
29	Constn. Of Playground at Khuanggin	Thanlon	Khuanggin	4.00		4.00	4.00		7months	
b):Health										
30	Purchase of Ambulance for PHC Sinzawl	Thanlon	Sinzawl	7.00		7.00	7.00		1No.3months	

Name of the District: **CHURCHANDPUR**

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
c):Infrastructure										
31	Constn. Of IVR from Khuanggin to Songtal	Thanlon	Sontal	6.00		6.00	6.00		. 6months	
32	Constn. Of IVR from Mualpheng to Tuivai	Thanlon	Mualpheng & Tuivai	6.00		6.00	6.00		6months	
33	Constn.of IVR from Palkhuang to Hangship	Thanlon	Palkhuang & Hanship	6.00		6.00	6.00		6months	
34	Constn. Of IVR from Tongkham to Mualpheng	Thanlon	Tongkham & Mualpheng	6.00		6.00	6.00		6months	
35	Constn. Of suspension bridge over Tuivai river between Mualnuam and Mong-on	Thanlon	Mualnuam & Mong -on	7.00		7.00	7.00		6months	
36	Constn. Of slab culvert 3m. Span of Mualnuam Kholi infront of Liangzathang House.	Thanlon	Mualnuam	8.00		8.00	8.00		4months.	
37	Constn.of RWS at Mualpheng	Thanlon	Mualpheng	5.00		5.00	5.00		4months	
38	Constn. Of RWS at Palkhung	Thanlon	Palkhuang	5.00		5.00	5.00		4months	
39	Constn. Of RWS at Hanship	Thanlon	Hanship	5.00		5.00	5.00		4months	
40	Constn. Of Wayside amenity cum Toilet at Tehnoubul between Thuangtam and Kaihlam	Thanlon	Thuangtam & Kaihlam	2.00		2.00	2.00		2months	
41	Constn. Of Wayside amenity at Bunglowching, Khajang.	Thanlon	Khajang	2.00		2.00	2.00		2months	
42	Constn. Of wayside amenity at Mualpheng	Thanlon	Mualpheng	2.00		2.00	2.00		2months	
43	Constn. Of Public Urinal/Toilet at Sumtuh	Thanlon	Sumtuh	2.00		2.00	2.00		2months	
44	Constn. Of Toilet at Songtal.	Thanlon	Songtal	2.00		2.00	2.00		2months	

Name of the District: CHURCHANDPUR

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised (if available)					
1	2	3	4	5	6	7	8	9	10	11
45	Rural electrification programme at Mualnuam.	Thanlon	Mualnuam	20.00		20.00	20.00		10months	
d): Social Sector										
46	Constn. Of Village Authority House at Khuanggin	Thanlon	Khuanggin	4.00		4.00	4.00		3months	
47	Constn.of cultural Centre at Songtal	Thanlon	Songtal	7.00		7.00	7.00		5months	
48	Constn. Of Guest House at Zoutung	Thanlon	Zoutang	20.00		20.00	20.00		8months	
49	Constn. Of Community Hall at Dialkhai.	Thanlon	Dailkhai	5.00		5.00	5.00		5months	
Total:Thanlon Block				143.00		143.00	143.00			
Total:-Churchandpur District				289.00		289.00	289.00			

ONGOING SCHEMES/PROJECTS TAKEN UP UNDER BADP (YEAR-WISE/DISTRICT-WISE/BLOCK-WISE/DEPTT-WISE/SECTOR-WISE)

Year:2010-11

Name of the District:CHANDEL

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11

A:Chakpikarong Block**a):Education Sector**

1	Constn. Of Playground at Nabil Village	CKG	Nabil	4.00		4.00	4.00		4months	
2	Constn. Of Playground at Old Changpol	CKG	Old Changpol	4.00		4.00	4.00		4months	
3	Constn. Of Playground at Songkong.	CKG	Songkong	4.00		4.00	4.00		4months	

b):Agri & Allied Sector

4	Constn. Of M.I. Dam across Chahmol Lok at New Samtal	CKG	New Samtal	7.00		7.00	7.00		4months	
5	Constn. Of Pucca Dam with irrigation canal across Nenchi Lok at Bongmol Tampak village.	CKG	Bongmol Tampak	7.00		7.00	7.00		4months	
6	Constn. Of Pucca Dam across Govadung Lok at T.Tuivang village	CKG	T.Tuivang	7.00		7.00	7.00		4months	
7	Constn. Of Pucca Dam with irrigation canal across Haijang Lok at Bongpijang village.	CKG	Bongpijang	7.00		7.00	7.00		4months	
8	Constn. Of Pucca Dam with irrigation canal across Jonding Lok at Khullen Khaillet	CKG	Khullen Khaillet	7.00		7.00	7.00		4months	

c):Infrastructure Sector

9	Constn. Of IVR from L.Bongjoy to Leisan	CKG	L.Bongjoy & Leisan	5.00		5.00	5.00		4months	
10	Constn. Of IVR from Kowang to Muikang Kamdo(6 Kms)	CKG	Kowang	6.00		6.00	6.00		4months	
11	Constn. Of IVR from Ch.Beleijang to T.Monglen (20 Kms)	CKG	Ch. Beleijang	5.00		5.00	5.00		4months	
12	Constn. Of IVR between K. Bethel to Kholmunlen village.	CKG	K.Bethel &Kholmulen	5.00		5.00	5.00		4months	

Name of the District: CHANDEL		(Rs. in lakhs)								
Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
13	Constn. Of IVR between M.Mongjang to Jangdung	CKG	M.Mongang &Jangdung	5.00		5.00	5.00		4months	
14	Constn. Of IVR between T.Monglen to Nabil village	CKG	T.Monglen &Nabil	5.00		5.00	5.00		4months	
15	Costn. Of IVR between Bonsi to BRTFroad	CKG	Bonsi	5.00		5.00	5.00		4months	
16	Constn. Of IVR between N.Gamnom to Wayang	CKG	Wayang	5.00		5.00	5.00		4months	
17	Costn. Of suspension bridge over Yangou Lok in between Yangoulen and Khengjang	CKG	Yangoulen &Khengjang	12.00		12.00	12.00		6months	
18	Constn. Of suspension bridge over Khaonai Lok/stream in between T. Sijang and Phoikon village(120'x5')	CKG	Phoikon	12.00		12.00	12.00		6months	
19	Constn. Of suspension bridge Jangdunglui in between Khongtal and Jangdung village.	CKG	Khongtal	12.00		12.00	12.00		6months	
20	Constn. Of suspension bridge over Tuidim river in between Joldam and Changpol	CKG	Joldam & Changpol	12.00		12.00	12.00		6months	
21	Constn. Of suspension bridge over Lamhim river in between Khumkot and Khengjang	CKG	Khumkot & Khengjang	12.00		12.00	12.00		6months	
22	Constn. Of suspension bridge over Tuingan river in between Jangnom and T. Sijang	CKG	Jangnom & T.Sijang	12.00		12.00	12.00		6months	
23	Constn. Of suspension bridge over Kana river in between Khongtal and Chahnoujang	CKG	Khongtal & Chahnoujang	12.00		12.00	12.00		6months	
24	Constn. Of suspension bridge over Tuidim river in between Khangtung and Khumkot	CKG	Khangtung & Khumkot	12.00		12.00	12.00		6months	

Name of the District:CHANDEL

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
25	Constn. Of suspension bridge over Tuito river in between Tuileng and Molcham.	CKG	Tuileng & Molcham	12.00		12.00	12.00		6months	
26	Constn. Of suspension bridge over Selsat river in between Kelki and Moldenom	CKG	Kelki & Moldenom	12.00		12.00	12.00		6months	
27	Constn. Of Mini-Hydel at T.Nampao	CKG	T.Nampao.	10.00		10.00	10.00		6months	
Total:-Chakpikarong Block				218.00		218.00	218.00			
<u>B:Tengnoupal Block</u>										
a):Education Sector										
28	Constn. Of Playground at Moirengthel	TPL	Moirengthel	5.00		5.00	5.00		4months	
29	Constn. Of Playground at Satang village.	TPL	Satang	5.00		5.00	5.00		4months	
b):Agri and Allied Sector										
30	Constn. Of M.I.Dam with canal across Kham-Cham Rushilnawa Lok for H.Thoshe Loukon at Moirengthel village.	TPL	Moirengthel	6.00		6.00	6.00		4months	
31	Constn. Of M.I. Dam and canal across Nongrokwa Lok,near Saibol village.	TPL	Saibol	6.00		6.00	6.00		4months	
32	Constn. Of M.I. Dam and canal across Yangla stream at Thilkhang Loukon,Leibi.	TPL	Leibi	6.00		6.00	6.00		4months	
33	Constn. Of M.I. Dam and canal at Morungpham Loukon at Lamlong Khunou	TPL	Lamlong Khunou	5.00		5.00	5.00		4months	
34	Constn. Of M.I. Dam and canal across Louyangpal stream at Kodun Loukon, Lamlong Khunou	TPL	Lamlong Khunou	5.00		5.00	5.00		4months	

Name of the District: CHANDEL

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
35	Constn. Of M.I.Dam and canal at Iking Chiwa stream at Sairel Saisim	TPL	Sairel Saishim	5.00		5.00	5.00		4months	
36	Constn. Of M.I.Dam and canal at Khongaitong Loukon, Wakshu	TPL	Wakshu	6.00		6.00	6.00		4months	
37	Constn. Of drainage system in around Imma Market, Moreh.	TPL	Moreh	3.00		3.00	3.00		4months	
38	Constn.of drainage system at Irabot Road, Moreh Hospital, Ward No.7.	TPL	Moreh	2.00		2.00	2.00		4months	
39	Constn. Of drainage system at Dharma Shala Road, Moreh Ward No. 8.	TPL	Moreh	2.00		2.00	2.00		4months	
c):Infrastructure Sector										
40	Constn. Of IVR from Yongkhul to Nungjaopokpi	TPL	Yongkhul	4.00		4.00	4.00		4months	
41	Constn. Of IVR from Yongkhul to Khuli(10kms)	TPL	Yongkhul	4.00		4.00	4.00		4months	
42	Constn. Of IVR from Kwatha to Leingangching (7Kms)	TPL	Kwatha & Leingangching	4.00		4.00	4.00		4months	
43	Constn. Of IVR from Narum to Lungphur (15Kms.) Phase-I	TPL	Narum	4.00		4.00	4.00		4months	
44	Constn. Of IVR from T.Lhangnomphai to NH-39.	TPL	T.Lhangnomphai	4.00		4.00	4.00		4months	
45	Improvement of IVR between Duringphai (Yangoupokpi) to Taret river with 4 Nos. of culverts.	TPL	Yangoupokpi	12.00		12.00	12.00		.6months	
46	Constn. Of IVR from Old Satang to New Satang	TPL	Satang	5.00		5.00	5.00		4months.	
47	Constn. Of Slab culverts(5 Nos.) in between Tuyang river and Yangoupokpi	TPL	Yangoupokpi	10.00		10.00	10.00		6months.	

Name of the District: CHANDEL

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
48	Constn. Of suspension bridge over Ngasunsu river at Sairel Saisim village.	TPL	Sairel Saishim	12.00		12.00	12.00		6months	
49	Constn. Of suspension bridge over Minal Lok ,DC Road, Moreh.	TPL	Moreh	12.00		12.00	12.00		6months	
50	Constn. Of suspension bridge over Nungchaopokpi river at Yongkhul village	TPL	Yongkhul	12.00		12.00	12.00		6months	
51	Constn. Of suspension bridge over Khuyuilok at Gayon Veng,Moreh Ward No. 7.	TPL	Moreh	12.00		12.00	12.00		6months	
52	Constn. Of suspension bridge over Sidam river between Leibi and Kambang Khunou.	TPL	Leibi & Kambang Kn.	12.00		12.00	12.00		6months	
53	Constn. Of suspension bridge over Taret river between Sairel Saisim and Kasung.	TPL	Sairel Saisim	12.00		12.00	12.00		6months	
54	Constn. Of Wooden bridge over Lamchenrok river at Kwatha Khunou.	TPL	Kwatha Khunou	7.00		7.00	7.00		6months	
55	Constn. Of Slab culvert at Leihao Lok and Sangkhang Lok between Saibol and Yangoupokpi village.	TPL	Saibol & Yangoupokpi	5.00		5.00	5.00		6months	
56	Constn.of RCC Slab Culvert at Jamhem Veng in between NH-39 and ring road	TPL	Moreh	4.00		4.00	4.00		6months	
57	Constn. Of suspension bridge across Aikong stream in between S.Moljol and Moullephai village.	TPL	S.Moljol	12.00		12.00	12.00		6months	
58	Constn. Of Ring well at EOC Compound Veng,Moreh Ward No. 9.	TPL	Moreh	2.50		2.50	2.50		4months	
59	Constn. Of Ring well near CHC,Moreh Ward No.3.(600 Households)	TPL	Moreh	2.50		2.50	2.50		4months	

Name of the District:CHANDEL

(Rs. in lakhs)

Sl.No	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
60	Constn. Of public Ring well at Sijang Veng, Unit No.1(120 Households),Moreh	TPL	Moreh	2.50		2.50	2.50		4months	
61	Constn. Of Public Ring well at Moulhoi Veng, Unit No.II(200 Households),Moreh.	TPL	Moreh	2.50		2.50	2.50		4months	
62	Constn. Of Public Ring well at Home Guard Veng,Unit No.III(300 Households),Moreh.	TPL	Moreh	2.50		2.50	2.50		4months	
63	Constn. Of Public Ring well at Moreh Ward No.9 near Family Welfare Quarters & Treasury Office at Lhangkichoi Veng	TPL	Moreh	2.50		2.50	2.50		4months	
d):Social Sector										
64	Constn. Of Students'Tutorial Centre at Palleng Veng,Moreh.	TPL	Moreh	10.00		10.00	10.00		6months	
65	Constn.of Common Facility centre at New Leikot, Moreh Ward No.1.	TPL	Moreh	8.00		8.00	8.00		6months	
Total:Tengnoupal Block				236.00		236.00	236.00			
Total:Chandel District				454.00		454.00	454.00			

ONGOING SCHEMES/PROJECTS TAKEN UP UNDER BADP (YEAR-WISE/DISTRICT-WISE/BLOCK-WISE/DEPTT-WISE/SECTOR-WISE)

Year:2010-11

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11

A.Kamjong Block**a) Education Sector.**

1	Constn. Of Govt. Primary school building at Kultuk village.	Kamjong	Kultuk	4.00		4.00	4.00		6months	
2	Constn. Of Govt. Primary school building at Chahong Khunou village.	Kamjong	Chahong Kn.	4.00		4.00	4.00		6months	
3	Constn. Of Govt. Primary school building at Phaimol village.	Kamjong	Phaimol	4.00		4.00	4.00		6months	
4	Constn. Of Govt.Primary school building at Lakhan village.	Kamjong	Lakan	4.00		4.00	4.00		6months	
5	Constn. Of Govt. Primary school building at Chahong Phalung, Chahong Khullen village.	Kamjong	Chahong Phalung.	4.00		4.00	4.00		6months	
6	Constn. Of Primary school building at Kangpat Khullen village	Kamjong	Kangpat Kl.	4.00		4.00	4.00		6months	
7	Constn. Of Kitchen, Toilet and water tank for school Hostel at Khayang	Kamjong	Khayang	4.00		4.00	4.00		6months	
8	Constn. Of Govt. Primary school building at Matiyang village.	Kamjong	Matiyang	4.00		4.00	4.00		6months	
9	Constn. Of Playground at Chahong Khunou village	Kamjong	Chahong Kn.	3.00		3.00	3.00		4months	
10	Constn. Of Library and Reading rooms at Aishi	Kamjong	Aishi	5.00		5.00	5.00		4months	
11	Water supply pipe line at Chamu village	Kamjong	Chamu	3.00		3.00	3.00		4months	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
12	Water supply pipeline with water reservoir from Neleko river to Kachouphung(T) village.	Kamjong	Kachouphung(T)	3.00		3.00	3.00		4months.	
c)Agri and Allied Sector										
13	Constn. Of irrigation dam and chanel at Ramsolo, Kashung village.	Kamjong	Kashung	3.00		3.00	3.00		4 months	
14	Constn. Of M.I.from Aledea river to Kholidea paddy field at Chamu Village	Kamjong	Chamu	3.00		3.00	3.00		4 months	
15	Constn. Of water tank with distribution tank 2 Nos. at Chahong Phalung.	Kamjong	Chahong Phalung.	3.00		3.00	3.00		4 months	
d): Infrastructure Sector										
16	Impvt. Of road from Phaikoh to Aishi	Kamjong	Aishi	3.00		3.00	3.00		3 months	
17	Constn. Of IVR from Kangpat Khunou to Huimine Thana.	Kamjong	Kangpat Kn.&H. Thana.	4.00		4.00	4.00		3 months	
18	Impvt. Of IVR from Lhakhan Khuman village to Phaimol Village.	Kamjong	Lhakhan Khuman & Phaimol	3.00		3.00	3.00		3 months	
19	Constn. Of wooden bridge over Hareo Kong 20ft.wide in between Chamu and Matiyang.	Kamjong	Chamu & Matiyang	4.00		4.00	4.00		4 months	
20	Constn. Of suspension bridge over Marekong(Chahong Khullen to Kamjong)120ft. Span.	Kamjong	Chahong KI & Kamjong	7.00		7.00	7.00		6 months	
21	Impvt. Of road from Khayang to Water fall.	Kamjong	Khayang	4.00		4.00	4.00		4 months	
22	Constn. Of IVR from Chahong Khullen to Chahong Chingthak	Kamjong	Chahong KI & Chahong Chingthak	4.00		4.00	4.00		3 months	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
23	Constn. Of suspension bridge over Deithukung river	Kamjong	Deithukung	7.00		7.00	7.00		6 months	
24	Constn. Of road from Molvailup to Tuining river.	Kamjong	Molvailup	4.00		4.00	4.00		4 months	
25	Constn. Of IVR from Phungtha to Khayang water fall.	Kamjong	Phungtha & Khayang	4.00		4.00	4.00		4 months	
26	Constn. Of IVR between Kachouphung(T) and Hangou Kaphung	Kamjong	Kachouphung(T)	5.00		5.00	5.00		4 months	
e): Social Sector										
27	Constn. Of Village Authority Court at Kultuk village	Kamjong	Kultuk	4.00		4.00	4.00		6 months	
28	Constn. Of Cultural Hall at Phaikoh Village	Kamjong	Phaikoh	4.00		4.00	4.00		6 months	
29	Constn. Of Rest House at Gampal.	Kamjong	Gampal	4.00		4.00	4.00		6 months	
30	Constn. Of Rest House at Aishi village	Kamjong	Aishi	4.00		4.00	4.00		6 months	
31	Constn. Of Guest House at Meiti	Kamjong	Meiti	4.00		4.00	4.00		6 months	
32	Constn. Of Village Authority Court at Ningchou	Kamjong	Ningchou	4.00		4.00	4.00		6 months	
33	Constn. Of Village Authority Court at Khayang village	Kamjong	Khayang	4.00		4.00	4.00		6 months	
Total:Kamjong Block				132.00		132.00	132.00			
B: Kasom Khullen Block										
a):Education Sector										
34	Constn. Of Playfield at K.Ashang Khullen village.	Kasom Khullen	K.Ashang Kl.	3.00		3.00	3.00		3 months	
35	Constn. Of Primary school building at Wanglee.	Kasom Khullen	Wanglee	4.00		4.00	4.00		6months	
36	Constn. Of Playgroend at Phungchon	Kasom Khullen	Phungchong	3.00		3.00	3.00		3 months	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
37	Constn. Of Primary school building at Khonglo	Kasom Khullen	Khonglo	4.00		4.00	4.00		6months	
38	Constn. Of Kitchen, Toilet with water tank at Nambashi Khullen	Kasom Khullen	Nambashi Kl.	4.00		4.00	4.00		6months	
b): Health										
39	Constn. Of water reservoir tank at Manthouram Village.	Kasom Khullen	Manthuram	3.00		3.00	3.00		3 months	
c): Agri and Allied Sector										
40	Mithun(100Nos.) rearing farm for 55 houses at Kangkum.	Kasom Khullen	Kangkum	4.00		4.00	4.00		6 months	
41	Constn. Of M.I Channel from Taret Lok river to Chetaison paddy field at Kashung Khullen Village.	Kasom Khullen	Kashung	3.00		3.00	3.00		4 months	
d): Infrastructure Sector										
42	Constn. Of suspension bridge over Tupun Lok at Bungpun village	Kasom Khullen	Bungpun	8.00		8.00	8.00		6 months.	
43	Constn. Of IVR from Nambashi Khullen to Kashung village	Kasom Khullen	Nambashi Kl.& Kashung	4.00		4.00	4.00		6 months	
44	Impvt. Of IVR from Makan to Bungpun	Kasom Khullen	Makan & Bungpun	5.00		5.00	5.00		6 months	
45	Constn. Of IVR from Phungchon to Je-Aolok.	Kasom Khullen	Phungchong	5.00		5.00	5.00		6 months	
46	Constn. Of IVR from Bungdung to Taret Lok	Kasom Khullen	Bungdung	6.00		6.00	6.00		6 months	
47	Constn. Of IVR from Bungpun to Tupunlok	Kasom Khullen	Bungpun &Tupulok	4.00		4.00	4.00		.6 months	
48	Constn. Of IVR from Manthuram to Nambashi	Kasom Khullen	Manthuram & Nambashi	4.00		4.00	4.00		4 months	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
49	Constn. of IVR from Kangkum village to Manaiyo Via Thomyang Main Road.	Kasom Khullen	Kangkum	4.00		4.00	4.00		4 months	
e): Social Sector										
50	Constn. Of Guest House at Bungpun village	Kasom Khullen	Bungpun	4.00		4.00	4.00		4 months	
51	Constn. Of Guest House at Phungchong (Punomram)	Kasom Khullen	Phungchong	4.00		4.00	4.00		4 months	
52	Constn. Of Guest House/Rest House at Manthouram village	Kasom Khullen	Manthuram	4.00		4.00	4.00		4 months	
53	Constn. Of Marketing Shed at Nambashi Khullen.	Kasom Khullen	Nambashi	3.00		3.00	3.00		4 months	
Total: Kasom Khullen Block				83.00		83.00	83.00			
C: Chingai Block										
a):Education Sector										
54	Constn. Of Playground at Awang Kasom/Ngahui village.	Chingai	Awang Kasom	3.00		3.00	3.00		4 months	
55	Constn. Of playground at Wahong.	Chingai	Wahong	3.00		3.00	3.00		4 months	
56	Constn. Of school building of Poi Jr. High School at Poi village.	Chingai	Poi	6.00		6.00	6.00		6 months	
57	Extension of playground at Kuingai village.	Chingai	Kuingai	3.00		3.00	3.00		4 months	
b): Health Sector										
58	Constn. Of community toilet along with water tank at New Tusom village.	Chingai	New Tusom	3.00		3.00	3.00		4 months.	
c): Agri and Allied Sector										
59	Constn. Of irrigation dam and canal at Yakahu, Nungbi Khullen	Chingai	Nungbi Kl.	3.00		3.00	3.00		1 No.4 months.	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
60	Constn. Of dam and irrigation channel for Saka paddy field over Chingai river.	Chingai	Chingai	5.00		5.00	5.00		4 months.	
61	Constn. Of community fishery pond at Kuingai.	Chingai	Kuingai	3.00		3.00	3.00		4 months.	
62	Constn. Of river protection wall at Phami Khayarui fields.	Chingai	Tusom C.V.	3.00		3.00	3.00		4 months.	
63	River embankment at Salt Spring, Challou	Chingai	Challou	3.00		3.00	3.00		4 months.	
64	Constn. Of M.I.dam at Maikhor area paddy fields over Challou river.	Chingai	Nungbi Kl.	3.00		3.00	3.00		4 months.	
65	Constn. Of irrigation canal at Maleiram, Tusom Khullen.	Chingai	Tusom Kl.	3.00		3.00	3.00		4 months.	
66	Constn. Of dam and M.I. at Khani paddy field.	Chingai	Poi	3.00		3.00	3.00		4 months.	
67	Constn. Of dam and irrigation canal for Aran Thangkha paddy fields at K. Phungrei.	Chingai	K.Phungrei	3.00		3.00	3.00		4 months.	
68	Constn. Of M.I. dam at MK.Mayangyer fields,New Tusom	Chingai	New Tusom	3.00		3.00	3.00		4 months.	
69	Constn. Of community fishery pond at Huishu, New Tusom	Chingai	New Tusom	3.00		3.00	3.00		4 months.	
70	Constn. Of community fishery pond at Khayang Shangkahao, Tusom C.V.	Chingai	Tusom C.V.	3.00		3.00	3.00		4 months.	
71	Constn. Of water reservoir for rain water harvesting at Wahong village.	Chingai	Wahong	3.00		3.00	3.00		4 months.	
72	Constn. Of M.I.from Rahaon river to Rahaoron paddy fields.	Chingai	Rahaoron	3.00		3.00	3.00		4 months.	
73	Constn. Of community fishery pond at Kanung Ngayi at Kalhang village.	Chingai	Kalhang	3.00		3.00	3.00		1 No.4 months.	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
74	Constn. Of community fishery pond at Leikorung, Huishu village.	Chingai	Huishu	3.00		3.00	3.00		1 No.4 months.	
75	Constn. Of community fishery pond Asan Huisea, New Tusom village.	Chingai	New Tusom	3.00		3.00	3.00		4 months.	
76	Constn. Of community fishery pond at Mochu Tuiyek Luipam, Huishu village.	Chingai	Huishu	3.00		3.00	3.00		4 months.	
77	Land reclamation of paddy field at Ronglalui Chonlaige, Tusom C.V.	Chingai	Tusom C.V.	3.00		3.00	3.00		4 months.	
78	Constn. Of community fishery pond at Moasuru at Wahong village	Chingai	Wahong	3.00		3.00	3.00		4 months.	
79	Constn. Of M.I. at Nangthola, Kuingai village.	Chingai	Kuingai	3.00		3.00	3.00		4 months.	
d): Infrastructure Sector										
80	Constn. Of IVR from Tusom junction to Wahong village	Chingai	Tusom & Wahong	6.00		6.00	6.00		6 months.	
81	Constn. Of suspension bridge over Laizuanzshu river at New Tusom village.	Chingai	New Tusom	8.00		8.00	8.00		6 months.	
82	Constn. Of IVR from Khamasom Phungrei to Ayuhan	Chingai	Khamasom Phungrei	6.00		6.00	6.00		6 months.	
83	Constn. Of suspension bridge between Kalhang and Paorei over Landang Kong at Lengcheng Kalhang village over Laizuanzshu river at New Tusom village.	Chingai	New Tusom	8.00		8.00	8.00		6 months.	
84	Constn. Of wooden bridge (Jeepable) over Nangsura Azing river at Challou.	Chingai	Challou	5.00		5.00	5.00		4 months.	
e): Social Sector										
85	Constn. Of V.A. Court cum Guest house at Kalhang	Chingai	Kalhang	4.00		4.00	4.00		6 months	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
86	Constn. Of Salt brining work shed at Salt Spring, Challou.	Chingai	Challou	4.00		4.00	4.00		6 months	
87	Constn. Of V.A. Court/Guest house at Awang Kasom/Ngahui	Chingai	Awang Kasom	4.00		4.00	4.00		6 months	
88	Constn. Of Rest House/Guest House at Tusom C.V.	Chingai	Tusom C.V.	4.00		4.00	4.00		6 months	
89	Constn. Of Market shed at New Tusom.	Chingai	New Tusom	2.00		2.00	2.00		6 months	
Total:Chingai Block				134.00		134.00	134.00			
<u>D: Ukhrul Block</u>										
a):Education Sector										
90	Constn. Of Library room cum Youth Office at K.Phungthar.	UKL	K.Phungthar	4.00		4.00	4.00		4 months	
91	Dev. Of Zingsui village Playground.	UKL	Zingsui	3.00		3.00	3.00		4 months	
b): Health Sector										
92	Constn. Of Khamasom Dispensary and staff Quarter at Khamasom	UKL	Khamasom	10.00		10.00	10.00		6 months	
93	Constn. Of water tank near public toilet Jorchen, Lunghar	UKL	Lungthar	2.00		2.00	2.00		4 months	
c): Agri and Allied Sector										
94	Constn. Of rain water harvesting tank at Khamasom Phungthar	UKL	K.Phungthar	3.00		3.00	3.00		4 months	
95	Constn. Of dam and canal at Rera Haorei paddy field , Khamasom Khullen	UKL	Khamasom Kl.	3.00		3.00	3.00		4 months	
96	Constn. Of M.I. dam at Hakhefarak at Khamasom Khullen	UKL	Khamasom Kl.	3.00		3.00	3.00		4 months	
97	Constn. Of M.I. dam at Somi Pheijam, Khamasom Khullen.	UKL	Khamasom Kl.	3.00		3.00	3.00		4 months	
98	Constn. Of dam and M.I. Channel at Khajora field	UKL	Khajora	3.00		3.00	3.00		4 months	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
99	Constn. Of dam and irrigation at Samana river at Ronshak	UKL	Ronshak	3.00		3.00	3.00		4 months	
100	Constn. Of fishery pond cum pisciculture at Ngalak Ngayi at Lunghar.	UKL	Lunghar	3.00		3.00	3.00		4 months	
101	Constn. Of irrigation dam and channel at Khanato to Bubie, Sihai Khullen.	UKL	Sihai Kl.	3.00		3.00	3.00		4 months	
102	Constn. Of dam and canal at Shongha Luisai at Lunghar	UKL	Lunghar	3.00		3.00	3.00		4 months	
103	Water management at Namra-Ram Shirui-100 hectares.	UKL	Namara-Ram Shirui	6.00		6.00	6.00		4 months	
104	Constn. Of dam and canal at Shongha Lungki at Lunghar	UKL	Lunghar	3.00		3.00	3.00		4 months	
d): Infrastructure Sector										
105	Constn. Of suspension bridge over Challou river at Well Khuerue, Khamasom.	UKL	Khamasom	8.00		8.00	8.00		6 months	
106	Constn. Of IVR from Shiroy Kashong to Langdang Ngaphan Junction.	UKL	Shiroy Kashong	6.00		6.00	6.00		6 months	
107	Constn. Of IVR from Shakaje Ayi to K. Walley	UKL	K.Walley	4.00		4.00	4.00		6 months	
108	Constn. Of suspension bridge at Maheiyang, Shihai Khunou.	UKL	Shihai Kn.	8.00		8.00	8.00		6 months	
109	Constn. Of IVR from Mapum to Khamasom boundary	UKL	Mapum & Khamasom	5.00		5.00	5.00		6 months	
110	Constn. Of suspension bridge over Rakong river at Mapum.	UKL	Mapum	8.00		8.00	8.00		6 months	
111	Constn. Of 2(two) Nos. of slab culverts over Khuilung Kong/ river at Pushing Gamnom to Chamo road.	UKL	Pushing	4.00		4.00	4.00		4 months	

Name of the District:UKHRUL

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11
112	Constn. Of suspension bridge at Hapei, Zingsui Village. e): Social Sector	UKL	Zingsui	8.00		8.00	8.00		6 months	
113	Constn. Of Assembly Hall cum Guest House at Sihai Khullen.	UKL	Sihai Kl.	5.00		5.00	5.00		6 months	
114	Constn. Of Bus waiting shed at Hora Hill, Zingsui village.	UKL	Zingsui	3.00		3.00	3.00		6 months	
115	Constn. Of Guest House at Mapum	UKL	Mapum	4.00		4.00	4.00		6 months	
116	Costn. Of Shiroi Lily Gate at J&M road Kashong Junction.	UKL	Kashong	5.00		5.00	5.00		6 months	
	Total:Ukhrul Block			123.00		123.00	123.00			
	Total:-Ukhrul District.			472.00		472.00	472.00			

ONGOING SCHEMES/PROJECTS TAKEN UP UNDER BADP (YEAR-WISE/DISTRICT-WISE/BLOCK-WISE/DEPTT-WISE/SECTOR-WISE)

Year:2010-11

SECURITY RELATED WORK

(Rs. in lakhs)

Sl.No.	Name of the schemes/projects	Location		Project Cost		Amount Sanctioned	Amount released by MHA	Amount utilised	Target date of completion	Present physical status
		Block	Village	Approved	Revised(if available)					
1	2	3	4	5	6	7	8	9	10	11

IV: SECURITY RELATED WORKS & TRG.& MONITORING

A:Assam Rifles

1	Wind Solar Hybrid Power Generation System(10 KVA) at Nampisha,Ukhrul.	Kamjong	Nampisha	31.11		31.11	31.11			
2	Wind Solar Hybrid Power Generation System(10 KVA) at Kashong.Ukhrul	UKL	Kashong	31.11		31.11	31.11			
3	Installation of Solar Lights at Khengjoy Area,Chandel District.	CKG	Khengjoy	25.06		25.06	25.06		14villages 10months	
4	Addl. Fund for construction of Bridge on river Chamu on Chingai-Challong road.	Chingai	Chingai	32.72		32.72	32.72			

Total:Assam Rifles

120.00 **120.00**

B:Training & Monitoring

1 **Planning Department (MIS/Field visit)**

8.00 **8.00**

GRAND TOTAL(2010-11)

1343.00 **1343.00**

